

ALASKA POWER AUTHORITY

SUSITNA HYDROELECTRIC PROJECT

PROGRESS REPORT

FOR

NOVEMBER 1981

ACRES AMERICAN INCORPORATED  
1000 Liberty Bank Building  
Main at Court  
Buffalo, New York 14202  
Telephone: (716) 853-7525

**ALASKA POWER AUTHORITY  
SUSITNA HYDROELECTRIC PROJECT  
MONTHLY PROGRESS REPORT**

**REPORT No. 21**

**Period: November, 1981**

Progress Report No. 21 covers the activities on the Susitna Hydroelectric Project for the month of November, 1981.

Task 1, Power Studies, is complete.

Task 2, Survey and Site Facilities, continued with a declining camp population being serviced during the month. The tent camps were serviced on an intermittent basis. Helicopter requirements decreased as planned. The final Bell 206B was released until February 1, 1982. Charter aircraft will be utilized to satisfy the minimum field requirements of the camp. The Access Road Subtask continued with a review and evaluation of the various subcontractor's reports. The recommended access route is a road access commencing on the Parks Highway near Hurricane and proceeding to Gold Creek along the Indian River. From Gold Creek the road to the Devil Canyon site is located south of the Susitna River. At Devil Canyon the road crosses the river and runs north of the river to the Watana site.

Work on the camps continued with arrangement drawings reaching 60 percent completion, as did the first draft of the design transmittal.

CIRI/H&N activities continued as winterization activities were carried out. The only problem was that the camp's groundwater supply was not adequate for the camp population. Supplemental supply was pumped from below the frozen surface of a nearby lake.

R&M activities completed the channel geometry surveys, water surface profiles, velocity measurements and the river description at Devil Canyon. The contour mapping, the selected access route, removal of flight panels from the field and the close out report remain in the Aerial Photography Subtask. The access corridors final report will be revised in December.

Task 3, Hydrology, continued with a review of R&M submitted processed climate data. Reservoir operation is being analyzed to best satisfy both operation and environmental requirements for Watana. Probable maximum flood studies are complete and documentation is underway. Revised operation incorporating multilevel intake at Watana was analyzed to bring post-project water temperatures to acceptable limits. Post-project winter temperatures could result in open water regions almost to the Talkeetna confluence. Lower Susitna studies continued with downstream flows being analyzed for the revised Watana development.

R&M activities continued with stream gage, and climatic station operation and readings. Water surface elevations were obtained at most sites. R&M and Peterson & Associates are evaluating available water quality data for the

Susitna River Basin. Evaporation readings were discontinued for the winter and glacial data collection is complete for 1981. Estimates of reservoir evaporation draft reports were completed. Additional test runs of the HEC-2 Water Surface Profile Model were completed as was a draft report for the Manning's "n" determination.

Task 4, Seismic Studies, continued by providing recommendations to WCC on the Long Term Seismologic Monitoring Network Manual. Acres consulting panel met on November 18 to review the project to date.

WCC Activities continued with a meeting at Stanford University which discussed the terrain earthquake and the regional historical seismicity. The result of the meeting was that Dr. Sykes considers a terrain or floating earthquake of  $M_S$  6.25 to 6.5 to be an appropriate design consideration. WCC believes a terrain earthquake of  $M_S$  5.5 to 6.0 should be the maximum earthquake whose source may not be detected. Data for the seismic exposure analysis has been provided to the earthquake engineers. A draft report of WCC review at a December 1 meeting is being prepared on earthquake data assessment task. A draft report on earthquake evaluation and reporting is scheduled to be sent to Acres on December 23. Acres and WCC have agreed that a probabilistic assessment of ground motion parameters should be conducted. This assessment is due for completion by mid-December and will include the seismic exposure analysis, the effects of the RIS, and the likelihood of exceedance of ground motion parameters.

Task 5, Geotechnical Investigations, continued with data reduction and report preparation for the Task 5 and Feasibility Reports. WCC will issue their final 1981 seismic report to Acres in the first week of January. Preliminary indications are that the bedrock in the Fog Lakes area drops below the proposed reservoir level in several areas. However, the projected flow path and gradients are extremely long and low suggesting this area should pose no problem relative to reservoir seepage. Mapping of the Devil Canyon and Watana reservoirs was undertaken during the months. Final maps and reports will be completed by mid-December. The data compilation task received extensive work during the month. Drawing lists were developed and graphics and text for task 5 and the Feasibility Report were started and are to be completed in early January.

R&M activity continued with the completion of the Fog Lakes area seismic refraction survey. Laboratory testing for priority samples for the access road were completed. Reduction of data continued during the period.

Task 6, Design Development, continued with the establishment of a typical cross-section for the Watana dam based on available borrow material. The arrangement for drainage and grouting galleries has been finalized. The saddle dam to the right abutment has been eliminated due to a reservoir level below the abutment saddle. The Devil Canyon arch dam geometry is being finalized in response to the latest sound rock foundation. After finalization, all analysis will be rerun to determine static, dynamic, and temperature stress distribution corresponding to the final dam slope. The Devil Canyon saddle dam is similar in cross-section to the former Watana saddle dam cross-section. The Watana and Devil Canyon spillway designs are being finalized. Drafting of the general arrangement drawings has commenced. The design of the Watana and Devil Canyon

diversion schemes has been finalized as described in last months report. The Watana inlet and outlet portal design has commenced. The typical upstream cofferdam section is undergoing final review. The Devil Canyon portal structures have been located with considerable reduction in the length of tunnel required. Design of the structures is almost complete and drafting of final drawings has begun. The final optimization of the Watana dam height has lowered the dam height 30' to elevation 2210'. Preliminary design of the Watana and Devil Canyon Power Facilities has commenced during the month.

Task 7, Environmental Studies, continued with Acres forwarding considerable information on project design and generation to TES. Also, numerous discussions were held with TES concerning report schedules, fish and wildlife mitigation, and land use. Acres also held discussions with FOA regarding preliminary socioeconomic impacts and affects of the access options. Work sessions were held with TES to review the environmental writing routing. Acres interacted with the Fisheries and Wildlife Mitigation groups regarding project information, impact issues and mitigation recommendations.

TES Activities continued by forwarding to Acres annotated lists of environmental considerations and recommendations concerning cleaning of the impoundment zones. FOA completed the baseline analysis and completed sections of the feasibility report on Socioeconomic Analysis. The University of Alaska Museum has nearly completed its portion of the feasibility report. Final analysis has been completed. The correlation of archeological sites and ash layers makes the series of sites found in the study area significant. TES prepared a draft report on navigational use. The University of Alaska worked on the feasibility report on Recreational Resources. Acres and TES met to discuss issues affecting the environmental routing analysis. The Fish Ecology Study Team dealt with impact analysis and the preparation of possible mitigation options. The Wildlife Ecology Group finalized results of the habitat value analysis to be used in impact analysis and mitigation planning. The Plant Ecology Group forwarded a report to Acres which rated the environmental sensitivities of the various borrow areas. A revised outline of the TES Feasibility Report and License Application was issued in early November.

Stephen R. Braund Activities continued with forwarding to Acres Addendum Number 1 of the Access Report relating to the land owners between Gold Creek and Parks Highway. Preparations of the final summary report and the appendix on McKinley and Cantwell also commenced during the month.

Task 8, Transmission, continued by completing a draft of the corridor selection report and by commencing work on the Feasibility Report. A final draft of the planning memorandum entitled "Preliminary Transmission System Analysis" was completed. Transmission line routing alternatives continued to be reviewed taking into account geological input. The termination of the transmission tie at Anchorage is under study as the routing portion of the environmental assessment report. Work continued to refine the tower hardware and configuration.

Task 9, Construction Cost Estimates and Schedules, continued with preparation of an information package for use by EBASCO in preparing an independent estimate.

A meeting was held with EBASCO on November 20 to discuss Acres approach to the project estimate and Acres information package. Both the Watana and Devil Canyon schedules were updated, as was the computerized code of accounts used for the estimate.

Task 12, Public Participation, continued with Acres review of articles for the next newsletter. Individual subtask reports were formally submitted to government agencies for review and comment.

Task 13, Administration, continued with Amendment Number 2 of the APA/Acres contract being forwarded to the client for approval. When approved, the budget and estimate to complete schedules will be revised accordingly.

Task 14, ADF&G Support, continued with routine activities during the month.

## TASK 1 - POWER STUDIES

Task 1 complete.

## TASK 2 - SURVEY AND SITE FACILITIES

### ACRES ACTIVITIES

#### Subtask 2.02 - Provision of Field Camps and Associated Logistic Support

A declining camp population was serviced during this period, reflecting the end of the summer field program. Camp services also continued to be made available on an intermittent basis to those field personnel based at nearby tent camps. Camp occupancy averaged 10.2 per day, for a total of 305 people for the month.

In addition to its regular operation, maintenance, and related inspection of camp facilities, CIRI/H&N carried out winterization activities in preparation for the upcoming season.

Helicopter requirements also decreased as planned with only 2.8 hours/day, for a total of 84.1 hours. The remaining Bell 206B will be released on December 15th with a scheduled return on February 1, 1982. During this 45 day period charter aircraft will be utilized to satisfy minimum field requirements of the R&M snow teams and the University of Alaska furbearer people.

#### Subtask 2.08 - Aerial Photography and Photogrammetric Mapping

R&M completed aerial photo interpretation of the transmission line corridor. Completed terrain unit maps were forwarded to Buffalo for review and comment.

#### Subtask 2.10 - Access Roads

Work on the Access Road continued during the report period. The reports received from the various subcontractors addressing engineering, environmental, and social impacts of the alternative routes along with comments and information gathered at the meetings in Alaska in October were reviewed and evaluated. The evaluation conducted along with the selection process resulted in a recommended route. The recommended route is a road access commencing on the Parks Highway near Hurricane and proceeding to Gold Creek along the Indian River. From Gold Creek the road to Devil Canyon site is located south of the Susitna River. At Devil Canyon the road crosses the Susitna River and is located north of the river to the Watana site.

One agency contact meeting was held with the Commander, Support Services Bureau of the Alaska State Troopers. Enforcement and potential housing requirements during the dam construction period was discussed.

Work on the camps at the Watana and Devil Canyon damsites continued during the report period. The layout drawings of the camps, temporary and permanent villages, progressed to approximately 60 percent completion. The first draft of the Camps Design Transmittal progressed to approximately 60 percent completion.

## CIRI/H&N ACTIVITIES

A low, yet unexpected, camp population was served by CIRI/H&N during this period. Unfortunately, the camp's ground water supply was not capable of supporting this population. Consequently, limited supplemental quantities of potable water were appropriated from a nearby lake which is normally used only during late spring and summer. With the presence of winter conditions, the availability of a supplemental surface supply was limited and could only be obtained through the pumping of unfrozen water from underneath the lake's frozen surface.

After several November meetings between Acres American and CIRI-H&N, it was decided that the anticipated winter camp population at Watana Camp will be handled by a two-person crew working on a base 56-hour work week. Other direct cost expenditures will also be kept at a minimum in order to accommodate reallocations in Acres' overall project budget.

## R&M ACTIVITIES

### Subtask 2.07 - Site Specific Surveys

Channel geometry survey, water profiles, velocity measurements, and description of the river in Devil Canyon has been completed. Five additional river cross-sections have been field surveyed just below the turbulent portion of Devil Canyon. This data is contained in the Subtask 2.08 Closeout Report which has been submitted to Acres.

### Subtask 2.08 - Aerial Photography and Photogrammetric Mapping

This subtask is essentially complete. However, the contour mapping of the selected corridor, the removal of flight panels from the field and the closeout report remain to be completed.

### Subtask 2.10 - Access Corridors

The draft final report covering alternative access plans has been submitted and reviewed. Comments have been received and incorporated in the draft report. The final report is in the process of being published and should be available for distribution within two weeks.

Preliminary design of the approved plan will be accomplished as soon as the plan is selected and the 1" = 400' mapping completed.

### Subtask 2.16 - Hydrographic Surveys

This subtask is completed and a draft Closeout Report has been submitted to Acres. Final closeout report is almost complete.

### TASK 3 - HYDROLOGY

#### ACRES ACTIVITIES

##### Subtask 3.03 - Field Data Collection and Processing

Routine monitoring of R&M field work and processing of data continued. Processed climate data collected during 1980-1981 have been received from R&M and is under review.

##### Subtask 3.04 - Water Resources Study

Several modes of reservoir operation to take account of downstream flow requirements for fisheries are being analyzed to arrive at the most acceptable operation to satisfy energy and environmental requirements for revised Watana development.

##### Subtask 3.05 - Flood Studies

Studies on the probable maximum flood in the basin have been substantially completed. Documentation of the study is underway. A variety of flood routing analyses was completed to finalize discharge capacities of spillway and other discharge facilities for the refined Watana and Devil Canyon developments.

##### Subtask 3.06 - Hydraulic and Ice Studies

Revised operations incorporating multilevel intake at Watana were analyzed to bring post-project summer temperatures to environmentally acceptable levels in the reach between Devil Canyon & Talkeetna. Winter post-project temperatures indicate the possibility of open water regime almost up to Talkeetna confluence and the impact on fisheries and environment is being studied. The possibility of potential open water regime below Talkeetna is being studied.

##### Subtask 3.07 - Sediment Yield and River Morphology

R&M interim report was reviewed and a meeting is scheduled to be held in December to finalize the report.

##### Subtask 3.08 - Climatic Studies for Transmission Lines

Preliminary studies made earlier in the year were reviewed with data from climatic stations collected during 1980-1981. Revised design values for wind speeds and icing for the transmission lines have been finalized.

##### Subtask 3.10 - Lower Susitna Studies

Downstream flows were analyzed for revised Watana development.

#### R&M ACTIVITIES

##### Subtask 3.03 - Field Data Collection and Processing

All USGS stream gages and the Watana stream gage were operating. The Watana

gage was left in place through freeze-up. Water surface elevations were obtained at most sites. At Gold Creek, a flow of 4,000 cfs was recorded. R&M and Peterson & Associates are interpreting available water quality data for the Susitna River basin. All climatic stations are operating routinely. Evaporation readings have been discontinued for the winter. Glacial studies data collection for 1981 has been completed. Ice study observations were made in early and mid-November when large amounts of frazil ice appeared in the Susitna River.

#### Subtask 3.04 - Water Resources Studies

Estimates of reservoir evaporation were made and a draft report completed. A draft report of the glacial studies was completed and submitted by Dr. Will Harrison.

#### Subtask 3.05 - Flood Studies

Comments received from Acres on the report, and minor modifications made.

#### Subtask 3.06 - Hydraulic and Ice Studies

Additional calibration and verification runs of the HEC-2 Water Surface Profile Model were completed for the river between Devil Creek and Deadman Creek. A draft report for the Manning's "n" determination was completed.

#### Subtask 3.07 - Sediment Yield & River Morphology Studies

Additional data on the morphology of several sloughs above Talkeetna have been reduced by ADF&G, and analysis conducted to assess the impact of reduced flows.

#### Subtask 3.10 - Lower Susitna Studies

Revisions of the earlier draft of the 3.10 report were made, incorporating more recent data.

## TASK 4 - SEISMIC ACTIVITIES

### ACRES ACTIVITIES

Acres activities were limited to general coordination and direction of WCC activities. Recommendations were transmitted to WCC on the preparation of Long-Term Seismologic Monitoring Network Manual, and the approach to Assessment of Fault Activity (probabilistic seismic exposure analysis). WCC was advised on proposed geological and seismological meetings with UAGI after consultations with the APA. WCC report preparation, review and final printing schedule was reviewed and agreed upon.

Acres consulting panel met on November 18, 1981 in Buffalo, New York. Dr. Peck and Dr. Hendron attended this meeting and were presented with task and study results to that date.

### WCC ACTIVITIES

#### Subtask 4.08 - Preliminary Dam Stability Analysis

Included as part of Subtask 4.13.

A meeting was held at Stanford University on 23 November 1981 with Dr. Lynn Sykes. Paul Guptill, Jon Lovegreen, and Woody Savage of Woodward-Clyde Consultants (WCC) attended the meeting to discuss the terrain earthquake and the regional historical seismicity. The discussion included WCC's review of a data set of worldwide historical earthquakes which both have and have not had surface rupture analysis of historical earthquakes in the site region, including the 1929 and 1943 earthquakes of magnitude 6.25 and 7.3, respectively, and remotely sensed data interpretation conducted to date in the epicentral region of the 1943 earthquake.

The result of the discussion with Dr. Sykes is that Dr. Sykes still considers a terrain or floating earthquake of  $M_S$  6.25 to 6.5 to be appropriate for design considerations, while WCC believes a terrain earthquake of  $M_S$  5.5 to 6.0 should be the maximum earthquake whose source may not be detected.

Work on the network monitoring manual is continuing and is now expected to be completed in December 1981. Written guidance from Acres is expected in December 1981.

#### Subtask 4.10 - Reservoir-Induced Seismicity

Work on this subtask is being conducted as a part of the seismic exposure analysis. In this manner, the effect of RIS on ground motion is being evaluated.

#### Subtask 4.11 - Seismic Geology Field Studies

Field review comments by the WCC internal reviewers have been finalized and will be distributed to the reviewers at the draft report meeting on 1 December 1981.

#### Subtask 4.12 - Evaluation and Reporting

Data for the seismic exposure analysis has been provided to the earthquake engineers. These data include assessment of the maximum (credible) earthquake, recurrence, slip rate, b-slope, and likelihood that a fault is active have been completed for the Talkeetna Terrain boundary faults and the 13 local features.

A draft report was sent to the WCC Project Review Team on 23 November 1981. A meeting to discuss review comments is scheduled for 1 December 1981. The draft report for Acres' review is scheduled for transmittal on 23 December 1981.

#### Subtask 4.13 - Ground Motion Studies

Acres and WCC have agreed that a probabilistic assessment of ground motion parameters should be conducted. The seismic exposure analysis has commenced and is expected to be completed by mid-December 1981. This approach includes the effects of RIS as well as the potential contribution of any inactive fault on the likelihood of exceedence of ground motion parameters.

#### Subtask 4.14 - Dam Stability Consulting Services

Consulting services were provided by Maurice Power, as requested by Acres.

#### Subtask 4.15 - Transmission Line Evaluation

Transmission line and access routes have been reviewed on remotely sensed data. Potential areas of instability have been identified and included as a section of the draft report.

### TASK 5 - GEOTECHNICAL INVESTIGATIONS

#### ACRES ACTIVITIES

##### General

Acres work on Task 5 through the month of November involved data reduction and report preparation for the Task 5 and Feasibility Reports.

#### Subtask 5.06 - Exploratory Program (1981)

Work on the additional seismic line in the Fog Lakes area was completed by WCC during the month. WCC is finalizing and reducing their data and will issue their final 1981 seismic report to Acres in the first week of January. Preliminary indications are that the bedrock in the Fog Lakes area drops below the proposed reservoir level in several areas. However, the projected flow path and gradients are extremely long and low suggesting that this area should pose no problem relative to reservoir seepage.

Geologic logging of the Bureau of Reclamation core for Devil Canyon was completed during the month.

Mapping of Devil Canyon and Watana reservoirs was undertaken during the month. Mapping was performed using aerial photographs with plotting of the data on base maps of 1:2000'. Final maps and report will be completed by mid-December.

WCC completed field work for seismic refraction survey in vicinity of Fog Lakes. Approximately 29,000 lineal feet of seismic lines were shot. The data is currently being reduced and a final report is in preparation. It is anticipated that the report will be available by December 15th.

Completed installation of piezometer and thermistor string in BH-3 at Watana site. The planned instrumentation for BH-12 and BH-4 at Watana was not installed as both holes were blocked at depth. Attempts were made to clear both holes using a hand-portable drill and flushing with water under pressure, but these proved unsuccessful. A large drill rig, similar to that which was used this summer, will be required to ream out these holes and allow installation of instrumentation.

R&M survey crew completed field work required to determine coordinates and elevations of new seismic line in Fog Lakes area and all remaining auger holes in Borrow area 'D', 'E', and 'H'. The field data is presently being reduced and should be available early in December.

#### Subtask 5.08 - Data Compilation

Extensive work was devoted to this subtask. Drawing lists were developed and graphics for the Task 5 Feasibility Report was started. Portions of the text were started. A draft of the Task 5 report is expected to be completed in the first week of January.

Summary logs were completed of the 1978 Corps of Engineers core and the 1980-1981 Acres core. Draft logs were forwarded to Buffalo for review and comment.

Began slope stability studies of both the Devil Canyon and Watana reservoirs.

#### R&M ACTIVITIES

##### Subtask 5.02 - Photo Interpretation

Final maps and Closeout Report submitted in October.

##### Subtask 5.05 - Exploratory Program Design, 1981

Planning, scheduling, and preparation for additional field programs was completed.

##### Subtask 5.06 - Exploratory Program, 1981

The seismic refraction survey in the Fog Lakes area was completed. A thermistor string and a pneumatic piezometer were installed in BH-3 at the Watana damsite. Laboratory testing for priority samples for the access road was completed. Reduction of survey elevations and coordinates was on-going, and final logs, permeability data and core photos were in preparation for submittal.

## TASK 6 - DESIGN DEVELOPMENT

### ACRES ACTIVITIES

#### Subtask 6.11 - Preliminary Design of Watana Dam

The typical cross-section of the main dam has been established following a review of available impervious filter and support materials and borrow area locations. River gravel materials have been selected for the upstream and downstream shells. The crest elevation has been established as described under sub-task 6.25.

The overall layout for drainage and grouting galleries has been established and is being reviewed in more detail.

The saddle dam adjacent to the right abutment has been eliminated as the maximum reservoir level has been lowered below the abutment saddle.

#### Subtask 6.12 - Preliminary Design of Devil Canyon Dam

The arch dam geometry is being revised to accord with the latest information on the sound rock foundation. Once the geometry has been established all analysis will be rerun to determine static, temperature and dynamic stress distribution corresponding to the final dam slope.

The saddle dam cross-section has been finalized based on a similar section to the Watana Dam.

#### Subtask 6.17 - Preliminary Design of Watana

The design of the Watana spillways is underway. The overall alignment and layout of the main spillway components have been finalized and design of the control structure, chute and flip bucket is proceeding. The emergency spillway alignment has been determined, running in a straight line from adjacent to the right abutment saddle towards Tsusena Creek. Preparation of the drawing of the emergency spillway for the feasibility report has commenced.

#### Subtask 6.18 - Preliminary Design of Devil Canyon Spillway

The layout of the main spillway component has been finalized and the design of the control structure and the concrete lined chute is nearing completion. Drafting of the general arrangement drawings of the overall spillway and of the control structure has commenced.

The alignment of the emergency spillway has been determined. The height of the erodible fuse plug has been reduced to 30 ft and the plug has been widened. Details of the spillway design are proceeding.

#### Subtask 6.21 - Watana Diversion Scheme

The concept for the Watana diversion has been established as described in last

month's report. Review of the inlet and outlet portal locations has commenced and the design of these structures is in progress.

The typical upstream cofferdam section is undergoing final review.

#### Subtask 6.22 - Devil Canyon Diversion Scheme

The Devil Canyon diversion has been developed as described last month. The upstream and downstream portal structures have been located with a considerable reduction in the length of the tunnel. The design of the upstream gate structure is nearing completion and drafting of the final drawing of the general arrangement and concrete structures has commenced.

#### Subtask 6.25 - Optimize Dam Height

A final optimization of the Watana dam has been completed based on up to date energy forecasts, alternative energy prices and the latest Watana project costs. The center of the dam has been lowered to elevation 2,210 feet, 30 feet below the elevation established previously by an interim study based on preliminary data.

#### Subtask 6.27 - Preliminary Design of Watana Power Facilities

Following selection of a six unit underground powerhouse installation, the orientation of the caverns and water passages has been studied. The final configuration has an upstream transformer gallery and a single downstream surge chamber serving the twin tailrace tunnels.

The alignment of these facilities with the intake structures is being examined and the layout within the individual cavern is being developed.

Some work has been done on the design of the intake but finalization of this design is awaiting confirmation of reservoir drawdown and temperature requirements of the discharges.

#### Subtask 6.28 - Preliminary Design of Devil Canyon Facilities

A four unit layout discharging one mile downstream through a single tailrace tunnel has been determined. Compensatory water for Devil Canyon flows is provided by two 250 cfs pumps, pumping water from the tailrace.

### TASK 7 - ENVIRONMENTAL STUDIES

#### ACRES ACTIVITIES

##### Subtask 7.01 - Administration

Considerable information on project design and operation was forwarded to TES. Numerous discussions were held with TES regarding report schedules, fish and wildlife mitigation, transmission line route selection, land use and socio-economic analysis.

#### Subtask 7.05 - Socioeconomic Analysis

Sociocultural report requirements from S. Braund were clarified and arrangements for information transfer to TES agreed upon. Further discussions were held with Frank Orth and Associates regarding preliminary socioeconomic impact and affects on various access options.

#### Subtask 7.07 - Land Use Analysis

Land Use and Aesthetic Resource components of the feasibility report were discussed with TES.

#### Subtask 7.08 - Recreation Planning

The mechanism for finalizing the recreation plan and the schedule for release of the final recreation questionnaire were discussed in relation to the access road discussion.

#### Subtask 7.09 - Transmission Analysis

Work sessions were held with TES to review the environmental routing analysis.

#### Subtask 7.10 - Fish Ecology Studies

Additional information on downstream flows and temperatures was supplied to the Fisheries Mitigation Task Force. Impact issues and mitigation options were also reviewed.

#### Subtask 7.11 - Wildlife Ecology Studies

Acres interacted with the Wildlife Mitigation Task Force in the supply of project information review of mitigation recommendations and identification of impact issues.

#### Subtask 7.12 - Plant Ecology Studies

Information was forwarded to TES regarding the location of project facilities and borrow areas. Considerable discussion related to various construction techniques and the reclamation of borrow areas.

#### Subtask 7.14 - Access Road Environmental Analysis

TES was informed of Acres access road recommendation and instructed to proceed on the assumption that the recommendation would be accepted.

#### Subtask 7.15 - Preparation of FERC Application

The details of report outline, content and schedule for the Feasibility Report and License Application were discussed with TES.

## TES ACTIVITIES

### Subtask 7.01 - Administration

TES prepared, and submitted to Acres, annotated lists of environmental considerations and recommendations concerning clearing of the impoundment zones.

TES forwarded notes of agency contact meeting to Acres. The TES Resident Manager attended Department of Natural Resources meetings on the Navigability of Alaskan waters and a public presentation of a draft plan for the Willow sub-basin.

TES met with Acres in Buffalo to discuss a wide variety of issues, including report schedules, fisheries programs, transmission line studies and Phase I budgets.

### Subtask 7.05 - Socioeconomic Analysis

Frank Orth & Associates completed the baseline forecast (WP 4) and initiated the "with Susitna" forecast (WP 5). Work also progressed on assembling fish and wildlife valuation methods (WP /). FO&A completed sections of the draft feasibility report on Socioeconomic Analysis.

### Subtask 7.06 - Cultural Resources

The feasibility report has been nearly completed by the University of Alaska Museum. Work is continuing on the Phase I report. Faunal analysis has been completed. Radio carbon dating material collected during the 1981 sampling season has been received.

Preliminary dates have been put on the three volcanic ash layers found in the study area. The correlation of archeological sites and ash layers makes the series of sites found in the study area significant. Drafts of report graphics have been completed. Lithic analysis is underway.

### Subtask 7.07 - Land Use Analysis

The University of Alaska land use team worked on preparation of draft feasibility reports on Land Use and Aesthetic Resources for submittal to TES in December. TES prepared a preliminary draft report on navigational use.

### Subtask 7.08 - Recreation Planning

The University of Alaska worked on development of the feasibility report on Recreational Resources.

### Subtask 7.09 - Transmission Line Corridor Assessment

Work progressed on the selection of recommended routes within each study area. TES met with Acres to discuss issues affecting environmental routing analysis.

Among topics covered were width of recommended route, engineering configuration, substations/termini and scheduling of work products.

#### Subtask 7.10 - Fish Ecology

The primary activity of the Fish Ecology Study Team dealt with impact analysis and the preparation of possible mitigation options. Preparations for writing the Feasibility Report and the License Application were also made. Information is being collected on temperature effects on egg incubation in order to better evaluate potential changes in the Susitna temperature regime.

#### Subtask 7.11 - Wildlife Ecology

During November the Wildlife Ecology Group Leader organized the recommendations made by members of the mitigation core group and forwarded them to the core group for review and comment. The Group Leader also finalized the results of the habitat value analysis and organized the results in a fashion usable in regard to impact analysis and mitigation planning. A considerable amount of time was devoted to the transmittal of information received from Acres to the appropriate subcontractors and consultants for their use in impact analysis.

Field data collection continued during November and concentrated on the monitoring of mustelids and red foxes. One additional pine marten was trapped and radiocollared on November 12. The second half of the month was spent in tabulating and analyzing data and in preparing Feasibility Report sections on fur-bearers, birds and non-game mammals.

#### Subtask 7.12 - Plant Ecology Studies

Most of the effort during the month centered around the preparation on the Feasibility Report. There were a number of interactions with Acres concerning facility locations for the dams and borrow areas. A report was prepared for Acres which rated the environmental sensitivities of the various borrow areas and provided general comments on the different areas under consideration.

#### Subtask 7.14 - Access Road Environmental Analysis

TES received information on the Access Plan which was to be recommended by Acres to the APA.

TES responded to a request from R&M to provide environmental input regarding potential access route borrow areas. This input was sent to R&M in early November, and maps locating these borrow areas were forwarded to TES subcontractors for their information.

#### Subtask 7.15 - Preparation of FERC Application

A revised outline for the TES Feasibility Report and License Application was issued in early November. Work continued on Chapter 1 of the Feasibility Report

and License Application - General Description of the Locale. In addition, a request was sent to all subcontractors and consultants concerning format for listing authorities. Discussions regarding the Feasibility Report (and License Application) outline, content, and format were made between Acres, TES, and TES subcontractors and consultants, and mutual agreement has been reached on most items.

#### STEPHEN R. BRAUND & ASSOCIATES ACTIVITIES

Access Report Addendum Number 1 was prepared and provided to Acres during the month. This addendum related to land owners between Gold Creek and the Parks Highway. Preparations of this final summary report and the appendix on McKinley and Cantwell also commenced during the report period. Numerous meetings were held with Tom Lonner on his report draft during November.

#### TASK 8 - TRANSMISSION

##### ACRES ACTIVITIES

###### Subtask 8.01 - Transmission Line Corridor Screening

A final draft of the closeout report was completed and already sent to APA for their comment and review. Work started on the feasibility report and a preliminary draft for corridor selection was completed.

###### Subtask 8.02 - Electric System Studies

A final draft of the planning memorandum entitled "Preliminary Transmission System Analysis" was completed. The memorandum reviewed all the work completed on electric system studies up to June 15, 1981.

###### Subtask 8.03 - Transmission Line Route Selection

Work continued to select the most feasible right-of-way. Geological input was studied to identify adverse geological features and geotechnical conditions that would affect the design or construction.

The termination of the transmission line at Anchorage is under study. Environmental assessment report is under preparation to study the impacts of using a corridor parallel to that proposed by Chugach Electric Associates for their 220 kv system which crosses Knik Arm by submarine cables.

###### Subtask 8.04 - Tower, Hardware and Conductor Studies

Study continues on the various configurations of towers. Computer work was done to study the structural behavior when subjected to different loading conditions. Climatologic reports (Task 3) were reviewed and climatologic parameters were established for the transmission line design. Weight and wind spans have been determined to reflect economy and flexibility of plotting the structures.

#### Subtask 8.05 - Substations

Preliminary work continued with single line diagrams and switchyard arrangements.

### TASK 9 - CONSTRUCTION COST ESTIMATES AND SCHEDULES

#### ACRES ACTIVITIES

Work continued on preparation of the preliminary project estimate and schedule. An information package was prepared for use by EBASCO in preparing an independent estimate. A day long meeting was held with EBASCO representatives on November 20, 1981 to discuss Acres' approach to the project estimate and the transmittal of information to EBASCO.

Preliminary schedules for both the Watana and Devil Canyon Developments were updated and issued.

Work continued on preparation of the computerized code of accounts with continued updating as more information was made available.

### TASK 12 - PUBLIC PARTICIPATION

#### ACRES ACTIVITIES

Interviews with expert consultants and other proposed articles for the next newsletter were reviewed by Acres and TES.

Individual subtask reports were formally submitted to government agencies for review and comment.

### TASK 13 - ADMINISTRATION

#### ACRES ACTIVITIES

#### Subtask 13.05 - Cost Control

Administration continued to function routinely during November. During the month, Amendment 2 of the APA/Acres contract was forwarded to the client for approval. Upon acceptance, the cost report will be modified to reflect changes in the budget and the estimate to complete schedules.

### TASK 14 - ADF&G SUPPORT

#### ACRES ACTIVITIES

Purchasing and support activities for ADF&G continued routinely during the month.

# STATE OF ALASKA

JAY S. HAMMOND, GOVERNOR

## DEPARTMENT OF FISH AND GAME

333 RASPBERRY ROAD  
ANCHORAGE, ALASKA 99502

344-0541

RECEIVED

11 December 1981

DEC 21 1981

ACRES AMERICAN INCORPORATED

Susitna Project Manager  
Acres American Inc.  
Liberty Bank Bldg.  
Main at Court Streets  
Buffalo, New York 14202

Attn: Kevin Young

Dear Kevin:

The following is a report on big game study activities for November and December. I am reporting December activities early because the remainder of the month and the first part of January will be devoted to getting drafts of the Phase I report to TES and I expect to have the time for little else.

Generation of data products for the Phase I report continued to be top priority. Several aspects of data entry and production of data products

have been more time consuming than expected. Each delay has been overcome fairly quickly but we are running a week to 10 days behind the schedule we had hoped to maintain. Portions of the caribou report were sent to TES on December 11. We expect to continue to submit material as useable drafts become available over the next few weeks.

Considerable effort is currently being expended to straighten out problems with our FY81 RSA's. ADF&G's Division of Administration has repeatedly mishandled the RSA's causing additional work and inconvenience for both us and APA. Fortunately we have been able to catch these problems before they affected the field projects.


Field work has been fairly routine. Snow conditions have been more normal or heavier than normal. Some moose in the downstream study area have already moved to the river. If conditions persist over the next few months, we should get a clearer idea of how moose use the river and impoundments during normal winters.

ALASKA POWER AUTHORITY SUSITNA			
FILE P5700			11.70
SEQUENCE NO.			F.2202
ACTION	INFORM.	DISTRIB.	INITIAL
IDCW			✓ 12/2
CAO			
XJDS	12-28		
JPS			
IPGH			
ENS			
SNT			
DWL			
MRV			
HRC			
SECRET 12/28			
MMG			
✓ XALK			
FILE			

The highlight of field activities was wolf and wolverine tagging. Two separate tagging efforts were conducted in November and early December. A total of 24 wolves and 6 wolverine were radio-collared. Most important is the fact that we established contact with 4 or 5 new wolf packs, filling in some of the most glaring data gaps. We believe that there are one or two packs adjacent to impoundment areas that still are not radioed.

We had a mishap when the engine on a helicopter failed. The helicopter was badly damaged and the tagging crew had to spend the night at the crash site, but no one was hurt.

Sincerely,



Karl Schneider  
Research Coordinator  
Division of Game

# STATE OF ALASKA

JAY S. HAMMOND, GOVERNOR

## **DEPARTMENT OF FISH AND GAME**

**333 RASPBERRY ROAD  
ANCHORAGE, ALASKA 99502**

December 9, 1981

03-81-7.10-0.4

**RECEIVED**

DEC 23 1981

## **ACRES AMERICAN INCORPORATED**

Dr. John Hayden  
Technical Study Director  
Acres American, Incorporated  
The Liberty Bank Building  
Buffalo, New York 14202

Dear Dr. Hayden:

Re: Monthly Report - November 1981

There was no field activity during the month of November, all available personnel being concentrated on data reduction and species/subject report composition. Reports on Adult Anadromous and Aquatic Habitat subject matter were submitted during the latter half of the month.

The early winter season has been subject to alternating cold, dry and warm, wet weather conditions that have resulted in poor ice conditions on area streams. The ice cover is now starting to firm up and field investigations are expected to resume in early December.

Tom Trent attended a series of project related meetings in addition to his more routine administrative duties. Other support personnel were engaged with routine administrative requirements or assisting the field project personnel with the species/subject report preparation.

Sincerely,

*Thomas W. Trent / SB*  
Thomas W. Trent  
Aquatic Studies Coordinator  
Su Hydro Aquatic Studies  
Telephone 274-7583

cc: V. Lucid  
J. Gill  
D. Schmidt  
D. Wozniak  
M. Warner

ALASKA POWER AUTHORITY			
SUSITNA			
FILE P5700 <u>11-70</u>			
SEQUENCE NO. <u>F 3305</u>			
ACTION	INFORM.	DISTRIB.	INITIAL
		DCW	
<input checked="" type="checkbox"/>	JDL		
	CAD		
<input checked="" type="checkbox"/>	JDG		
<input checked="" type="checkbox"/>	JWH		
	JPS		
	IPGH		
	ENS		
	SNT		
	DWL		
	MRV		
	HRC		
<u>DAK</u>			
<u>MMG</u>			
<u>KRY</u>			
<input checked="" type="checkbox"/> FILE			

WORK REMAINING: FROM DECEMBER 7, 1981

ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT

TIME NOW: PAGE 1  
7DEC81

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION		E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL	
20400	20000	28	R OPA C2	2032	FIELD CAMP OPERATIONS	7DEC81	18JUN82	14DEC81	25JUN82	1	1	1	
20400	20400	28	R OPA C2	203	RESUPPLY & EMERGENCY SERVICE	7DEC81	18JUN82	14DEC81	25JUN82	1	1	1	
215A0	215B0	0	O PA 1 C3	204XX	EXHIBIT F MATERIAL COMPLETE	7DEC81	4DEC81	4JAN82	1JAN82	4	0	1	
21000	21100	15	R OPA C2	206	RIGHT OF ENTRY	FIN	7DEC81	19MAR82	15MAR82	25JUN82	14	14	1
22400	22500	2	O PA C3	210	ACCESS ROAD	CT-2	7DEC81	18DEC81	14DEC81	25DEC81	1	0	1
22600	22800	7	O PA CC3	210	ACCESS ROAD	FIN	21DEC81	5FEB82	28DEC81	12FEB82	1	0	1
34700	36800	28	R OPB 1 C4	3022	FIELD DATA INDEX OPERATION	FIN	7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
37700	37800	20	R OPB 1 C4	3033	FIELD DATA COLLECTION 81-82	FIN	7DEC81	23APR82	6FEB82	25JUN82	9	9	1
34500	34600	1	R OPB 1 C4	3043	WATER RSRCRS-RESERVOIR STUDY	CT-3	7DEC81	11DEC81	14DEC81	18DEC81	1	0	1
34600	34800	6	OPB 1 C4	3043	WATER RSRCRS-RESERVOIR STUDY	FIN	14DEC81	22JAN82	21DEC81	29JAN82	1	1	1
35200	35400	3	R OPB 1 C4	3044	WATER RSRCRS-PRE&POST PROJECT	FIN	14DEC81	1JAN82	18JAN82	5FEB82	5	0	1
39500	39700	12	R OPB 1 C4	3046	WATER RSRCRS-GLACIAL STUDIES	ST	7DEC81	26FEB82	7DEC81	26FEB82	0	0	1
39700	39800	3	OPB 1 C4	3046	WATER RSRCRS-GLACIAL STUDIES	FIN	1MAR82	19MAR82	29MAR82	16APR82	4	4	1
35400	354A0	0	OPB 1 C4	304XX	EXHIBIT H MATERIAL COMPLETE	FIN	4JAN82	1JAN82	19APR82	16APR82	15	15	1
35400	354B0	0	OPB 1 C4	304XX	EXHIBIT I MATERIAL COMPLETE	FIN	4JAN82	1JAN82	19APR82	16APR82	15	15	1
32000	32200	4	R OPB 1 C4	3053	FLOODS-RESERVOIR ROUTING	FIN	7DEC81	1JAN82	7DEC81	1JAN82	0	0	1
30400	30600	4	R OPB 1 C4	3061	HYDRAULICS & ICE WTR LVL'S	FIN	7DEC81	1JAN82	7DEC81	1JAN82	0	0	1
39000	39100	8	OPB 1 C4	3063	HYDROICE-RESER SLIDE SURGE	FIN	7DEC81	29JAN82	21DEC81	12FEB82	2	2	1
35800	36000	1	R OPB 1 C4	3071	SEDIMENT YIELD & DEPOSITION	FIN	7DEC81	11DEC81	28DEC81	1JAN82	3	0	1
33600	33800	3	R OPB 1 C4	3072	RIVER MORPHOLOGY	CT-1	14DEC81	1JAN82	18JAN82	5FEB82	5	0	1
33800	34000	4	OPB 1 C4	3072	RIVER MORPHOLOGY	FIN	4JAN82	29JAN82	8FEB82	5MAR82	5	2	1
31100	31300	3	R OPB 1 C4	309	ACCESS ROADS HYDROLOGY	FIN	7DEC81	25DEC81	14DEC81	1JAN82	1	0	1
31400	31700	6	OPB 1 C4	3102	LWR SUSITNA STUDIES-FOLLOWUP	FIN	4JAN82	12FEB82	18JAN82	26FEB82	2	2	1
31500	31400	3	R OPB 1 C4	3102	LWR SUSITNA STUDIES-FOLLOWUP	CT-1	7DEC81	25DEC81	14DEC81	1JAN82	1	1	1
46000	46200	6	OPB 1 C1	408	DAM STABILITY	FIN	7DEC81	15JAN82	17MAY82	25JUN82	23	23	1
42800	43000	23	R OPA 1 C4	409	LONG TERM MONITORING PROGRAM	FIN	7DEC81	14MAY82	18JAN82	25JUN82	6	6	1
40200	41800	2	R OPB 1 C1	410	RESERVOIR INDUCED SEISMICITY	FIN	7DEC81	18DEC81	4JAN82	15JAN82	4	3	1
42400	42600	16	R OPA 1 C4	411	SEISMIC GEOLOGY-FIELD STUDY	FIN	7DEC81	26MAR82	8MAR82	25JUN82	13	12	1
41400	41600	3	R OPB 1 C1	412	EVALUATION & REPORT DRAFT	ST	7DEC81	25DEC81	14DEC81	1JAN82	1	0	1
41600	41800	2	OPB 1 C1	412	EVALUATION & REPORT DRAFT	CT-1	28DEC81	8JAN82	4JAN82	15JAN82	1	0	1
41800	42000	4	OPB 1 C1	412	EVALUATION & REPORT DRAFT	FIN	11JAN82	5FEB82	18JAN82	12FEB82	1	1	1
44600	41800	5	R OPB 1 C1	413	GROUND MOTION STUDIES	FIN	7DEC81	8JAN82	14DEC81	15JAN82	1	0	1
45600	41600	5	R OPB 1 C1	414	DAM STABILITY CONSULTING	FIN	7DEC81	8JAN82	14DEC81	15JAN82	1	0	1
45400	45700	6	OPB 1 C1	415	SOIL SUSCEPTRTY-SEISMIC FAIL.	FIN	7DEC81	15JAN82	21DEC81	29JAN82	2	2	1
53800	54000	5	R OPB 1 C1	507	1982-1984 PROGRAM DESIGN	FIN	7DEC81	8JAN82	14DEC81	15JAN82	1	0	1
53200	53300	3	OPB 1 C1	5082	DATA ASSEMBLY-1981 DRAFT	FIN	7DEC81	25DEC81	25JAN82	12FEB82	7	9	1
53400	53500	3	OPB 1 C1	5083	DATA ASSEMBLY FINAL-DRAFT	ST	7DEC81	25DEC81	25JAN82	12FEB82	7	0	1
53500	53600	4	OPB 1 C1	5083	DATA ASSEMBLY FINAL-DRAFT	FIN	28DEC81	22JAN82	15FEB82	12MAR82	7	7	1
60702	60704	0	H OPB 1 C5	607	PRELIM WATANA DAM ALTERNATES	FIN	7DEC81	4DEC81	7DEC81	4DEC81	0	0	1
60802	60808	2	H OPB 1 C6	608	PRELIM DEVIL CANYON DAM ALT	FIN	7DEC81	18DEC81	7DEC81	15JAN82	4	0	1
60806	60808	2	R OPB 1 C6	608	UPDATE DESIGN CRITERIA(DC)	FIN	7DEC81	18DEC81	4JAN82	15JAN82	4	0	1
60902	60912	5	H OPB 1 C4	609	ESTAR WATANA DESIGN CRITERIA	FIN	7DEC81	8JAN82	7DEC81	15JAN82	1	0	1
60910	60912	5	R OPB 1 C4	609	UPDATE CRIT&ASSUMPTIONS(WAT)	FIN	7DEC81	8JAN82	14DEC81	15JAN82	1	0	1
61002	61012	5	H OPB 1 C4	610	ESTAR DEVIL CANYON DESIGN CRITERIA	FIN	7DEC81	8JAN82	7DEC81	15JAN82	1	0	1
61010	61012	5	R OPB 1 C4	610	UPDATE CRIT&ASSUMPTIONS(DC)	FIN	7DEC81	8JAN82	14DEC81	15JAN82	1	0	1
61102	61168	6	H OPB 1 C5	611	PRELIM DESIGN WATANA DAM	FIN	7DEC81	15JAN82	7DEC81	15JAN82	0	0	1
61117	61118	2	R OPB 1 C5	611	INCORP GENL AMENDMENTS (WAT)	CT-1	7DEC81	18DEC81	20DEC81	8JAN82	3	0	1
61118	61119	1	OPB 1 C5	611	INCORP GENL AMENDMENTS (WAT)	FIN	21DEC81	25DEC81	11JAN82	15JAN82	3	3	1
61140	61144	2	R OPB 1 C5	611	OPTIMIZE DAM HEIGHT	FIN	7DEC81	18DEC81	4JAN82	15JAN82	4	4	1
61145	61150	4	R OPB 1 C5	611	ADJUST ALIGNMENT(WAT)	FIN	7DEC81	1JAN82	14DEC81	8JAN82	1	0	1
61148	61154	4	R OPB 1 C5	611	DAM FOUNDATION TREATMENT-WAT	FIN	7DEC81	1JAN82	14DEC81	8JAN82	1	0	1

## ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT

PAGE 2  
TIME NOW: 7DEC81

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CORES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
61162	61164	1 R	OPB	1 C5	611 DRAFT REPORT DRAWINGS(WAT)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1 CRITICAL
61164	61168	5	OPB	1 C5	611 DRAFT REPORT DRAWINGS(WAT)	CT-3	14DEC81	15JAN82	14DEC81	15JAN82	0	0 1 CRITICAL
61168	61170	4	OPB	1 C5	611 DRAFT REPORT DRAWINGS(WAT)	CT-4	18JAN82	12FEB82	18JAN82	12FEB82	0	0 1 CRITICAL
61170	61172	4	OPB	1 C5	611 DRAFT REPORT DRAWINGS(WAT)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0 1 CRITICAL
61202	61264	6 H	OPB	1 C6	612 PRELIM DESIGN DEVIL CANYON DAM	7DEC81	15JAN82	7DEC81	15JAN82	0	0 1 CRITICAL	
61249	61252	3 R	OPB	1 C6	612 DESIGN DAM(DC)	FIN	7DEC81	25DEC81	28DEC81	15JAN82	3	0 1 CRITICAL
61250	61254	4 R	OPB	1 C6	612 FOUNDATION TREATMENT(DC)	FIN	7DEC81	1JAN82	14DEC81	8JAN82	1	0 1 CRITICAL
61260	61262	1 R	OPB	1 C6	612 DRAFT REPORT DWGS(DC)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1 CRITICAL
61262	61264	5	OPB	1 C6	612 DRAFT REPORT DWGS(DC)	CT-3	14DEC81	15JAN82	14DEC81	15JAN82	0	0 1 CRITICAL
61264	61266	4	OPB	1 C6	612 DRAFT REPORT DWGS(DC)	CT-4	18JAN82	12FEB82	18JAN82	12FEB82	0	0 1 CRITICAL
61266	61268	4	OPB	1 C6	612 DRAFT REPORT DWGS(DC)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0 1 CRITICAL
61325	61350	9 H	OPB	1 C4	613 DAM SELECTION REPORT	7DEC81	5FEB82	14DEC81	12FEB82	1	0 1	
61325	61330	2	OPB	1 C4	613 DAM SELECTION REPORT	ST	7DEC81	18DEC81	14DEC81	25DEC81	1	0 1
61330	61335	2	OPB	1 C4	613 DAM SELECTION REPORT	CT-1	21DEC81	1JAN82	28DEC81	8JAN82	1	0 1
61335	61340	2	OPB	1 C4	613 DAM SELECTION REPORT	CT-2	4JAN82	15JAN82	11JAN82	22JAN82	1	0 1
61340	61345	2	OPB	1 C4	613 DAM SELECTION REPORT	CT-3	18JAN82	29JAN82	25JAN82	5FF882	1	0 1
61345	61350	1	OPB	1 C4	613 DAM SELECTION REPORT	FIN	1FEB82	5FF882	8FEB82	12FEB82	1	0 1
61402	61412	5 H	OPB	1 C4	614 SPILLWAY DESIGN CRITERIA	7DEC81	8JAN82	7DEC81	15JAN82	1	0 1	
61408	61410	3 R	OPB	1 C4	614 UPDATE CRIT&ASSUMPTIONS(SPWY) CT-1	7DEC81	25DEC81	14DEC81	1JAN82	1	0 1	
61410	61412	2	OPB	1 C4	614 UPDATE CRIT&ASSUMPTIONS(SPWY) FIN	28DEC81	8JAN82	4JAN82	15JAN82	1	0 1	
61502	61518	0 H	OPB	1 C5	615 WATANA SPILLWAY ALTERNATIVES	7DEC81	4DEC81	7DEC81	4DEC81	0	0 1 CRITICAL	
61602	61626	0 H	OPB	1 C6	616 DEVIL CANYON SPILLWAY ALTERNATIVE	7DEC81	4DEC81	7DEC81	4DEC81	0	0 1 CRITICAL	
61702	61786	6 H	OPB	1 C5	617 PRELIM DESIGN WATANA SPILLWAY	7DEC81	15JAN82	21DEC81	15JAN82	0	0 1 CRITICAL	
61704	61705	3 R	OPB	1 C5	617 INCORP GENL AMENDMENTS (WAT)	CT-1	7DEC81	25DEC81	21DEC81	6JAN82	2	0 1
61705	61706	1 R	OPB	1 C5	617 INCORP GENL AMENDMENTS (WAT)	FIN	28DEC81	1JAN82	11JAN82	15JAN82	2	1 1
61732	61738	5 R	OPB	1 C5	617 OPT AGAINST DAM FREEBOARD	FIN	7DEC81	8JAN82	14DEC81	15JAN82	1	1 1
61733	61743	4 R	OPB	1 C5	617 PREL DESGN CONTRL STRUCTURES	FIN	7DEC81	1JAN82	21DEC81	15JAN82	2	2 1
61736	61744	2 R	OPB	1 C5	617 PREL DESGN CHUTE/ROCK ANCRS	FIN	7DEC81	18DEC81	4JAN82	15JAN82	4	4 1
61770	61776	4 R	OPB	1 C5	617 DESIGN CLOSURE/CONTRL. STRUCT	FIN	7DEC81	1JAN82	21DEC81	15JAN82	2	2 1
61772	61774	2	OPB	1 C5	617 DESIGN ENERGY DISSIPATION	FIN	7DEC81	18DEC81	14DEC81	25DEC81	1	0 1
61782	61784	1 R	OPB	1 C5	617 DRAFT REPORT DRAWINGS(WAT)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1 CRITICAL
61784	61785	5	OPB	1 C5	617 DRAFT REPORT DRAWINGS(WAT)	CT-3	14DEC81	15JAN82	14DEC81	15JAN82	0	0 1 CRITICAL
61786	61788	4	OPB	1 C5	617 DRAFT REPORT DRAWINGS(WAT)	CT-4	18JAN82	12FEB82	18JAN82	12FEB82	0	0 1 CRITICAL
61788	61790	4	OPB	1 C5	617 DRAFT REPORT DRAWINGS(WAT)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0 1 CRITICAL
61802	61870	6 H	OPB	1 C6	618 PRELIM DESIGN DEVIL CAN SPILLWAY	7DEC81	15JAN82	28DEC81	15JAN82	0	0 1 CRITICAL	
61810	61838	3 R	OPB	1 C6	618 SPILLWAYS ENERGY DISIPATINS	7DEC81	25DEC81	28DEC81	15JAN82	3	1 1	
61828	61830	4 R	OPB	1 C6	618 PREL DESGN CONTRL STRUCT(DC)	FIN	7DEC81	1JAN82	21DEC81	15JAN82	2	2 1
61834	61840	3 R	OPB	1 C6	618 OPT AGAINST DAM FREEARD(DC)	FIN	7DEC81	25DEC81	28DEC81	15JAN82	3	1 1
61836	61844	4 R	OPB	1 C6	618 PREL DESGN CHUTE/ROCK ANCRS	FIN	7DEC81	1JAN82	21DEC81	15JAN82	2	2 1
61842	61846	6	OPB	1 C6	618 PREL DESGN GROUTING/DRAINAGE	7DEC81	15JAN82	7DEC81	15JAN82	0	0 1 CRITICAL	
61856	61860	2	OPB	1 C6	618 LL RELEASES ENERGY DISIPATIN	FIN	7DEC81	18DEC81	4JAN82	15JAN82	4	4 1
61866	61868	1 R	OPB	1 C6	618 DRAFT REPORT DWGS(DC)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1 CRITICAL
61868	61870	5	OPB	1 C6	618 DRAFT REPORT DWGS(DC)	CT-3	14DEC81	15JAN82	14DEC81	15JAN82	0	0 1 CRITICAL
61870	61872	4	OPB	1 C6	618 DRAFT REPORT DWGS(DC)	CT-4	18JAN82	12FEB82	18JAN82	12FEB82	0	0 1 CRITICAL
61872	61874	4	OPB	1 C6	618 DRAFT REPORT DWGS(DC)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0 1 CRITICAL
61925	61955	11 H	OPB	1 C4	619 SPILLWAY SELECTION REPORT	7DEC81	19FEB82	21DEC81	5MAR82	0	0 1	
61930	61935	2	OPB	1 C4	619 SPILLWAY SELECTION REPORT	CT-1	7DEC81	18DEC81	21DEC81	1JAN82	0	0 1
61935	61940	4	OPB	1 C4	619 SPILLWAY SELECTION REPORT	CT-2	21DEC81	15JAN82	4JAN82	29JAN82	0	0 1
61940	61945	2	OPB	1 C4	619 SPILLWAY SELECTION REPORT	CT-3	18JAN82	29JAN82	1FEB82	12FEB82	0	0 1
61945	61950	2	OPB	1 C4	619 SPILLWAY SELECTION REPORT	CT-4	1FEB82	12FEB82	15FEB82	25FEB82	0	0 1
61950	61955	1	OPB	1 C4	619 SPILLWAY SELECTION REPORT	FIN	15FEB82	19FEB82	1MAR82	5MAR82	2	0 1

## ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT

TIME NOW: 7DEC81 PAGE 3

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION		E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
62010	62052	12 H	OPB 1 C5	620	ACCESS & CAMP FACILITIES		7DEC81	26FEB82	28DEC81	5MAR82	1	0 1
62029	62038	2 R	OPB 1 C5	620	DETERMINE AUX REQUIREMENTS	FIN	7DEC81	18DEC81	28DEC81	8JAN82	3	0 1
62030	62040	2 R	OPB 1 C5	620	IDENTIFY & EVALUATE SITES		7DEC81	18DEC81	28DEC81	8JAN82	3	0 1
62032	62042	2 R	OPB 1 C5	620	PRELIM LAYOUT OF TOWNSITE		7DEC81	18DEC81	28DEC81	8JAN82	3	0 1
62044	62046	4 R	OPB 1 C5	620	REVISE & FINALIZE LOAD PARAMETERS		21DEC81	15.JAN82	11.JAN82	5FEB82	3	0 1
62046	62048	1 R	OPB 1 C5	420	PREF DESIGN TRANSMITTAL		18JAN82	22.JAN82	8FEB82	12FEB82	3	0 1
62050	62052	3 R	OPB 1 C5	620	FINALIZE DESIGN TRANSMITTAL		8FEB82	26FEB82	15FEB82	5MAR82	1	0 1
62102	62132	10 H	OPB 1 C5	621	WATANA DIVERSION SCHEMES		7DEC81	12FEB82	7DEC81	12FEB82	0	0 1
62118	62122	4 R	OPB 1 C5	621	DESIGN WATER PASSAGES-WAT	FIN	7DEC81	1JAN82	21DEC81	15.JAN82	2	2 1
62120	62121	4 R	OPB 1 C5	621	DESIGN COFFERDAM HEIGHT	FIN	7DEC81	1JAN82	21DEC81	15.JAN82	2	2 1
62126	62128	1 R	OPB 1 C5	621	DRAFT REPORT DRAWINGS(WAT)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1
62128	62130	5 R	OPB 1 C5	621	DRAFT REPORT DRAWINGS(WAT)	CT-3	14DEC81	15.JAN82	14DEC81	15.JAN82	0	0 1
62130	62132	4 R	OPB 1 C5	621	DRAFT REPORT DRAWINGS(WAT)	CT-4	18.JAN82	12FEB82	18JAN82	12FEB82	0	0 1
62132	62134	4 R	OPB 1 C5	621	DRAFT REPORT DRAWINGS(WAT)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0 1
62202	62236	10 H	OPB 1 C6	622	DEVIL CANYON DIVERSION SCHEMES		7DEC81	12FEB82	7DEC81	12FEB82	0	0 1
62218	62222	5 R	OPB 1 C6	622	DESIGN WATER PASSAGES(DC)	FIN	7DEC81	8JAN82	14DEC81	15.JAN82	1	1 1
62220	62224	5 R	OPB 1 C6	622	DESIGN COFFERDAM HEIGHT(DC)	FIN	7DEC81	8JAN82	14DEC81	15.JAN82	1	1 1
62230	62232	1 R	OPB 1 C6	622	DRAFT REPORT DWGS(DC)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1
62232	62234	5 R	OPB 1 C6	622	DRAFT REPORT DWGS(DC)	CT-3	14DEC81	15.JAN82	14DEC81	15.JAN82	0	0 1
62234	62236	4 R	OPB 1 C6	622	DRAFT REPORT DWGS(DC)	CT-4	18.JAN82	12FEB82	18JAN82	12FEB82	0	0 1
62236	62238	4 R	OPB 1 C6	622	DRAFT REPORT DWGS(DC)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0 1
62302	62374	6 H	OPB 1 C4	623	OPT WATANA POWER DEVELOPMENT		7DEC81	15.JAN82	7DEC81	15.JAN82	0	0 1
62341	62346	2 R	OPB 1 C4	623	REVIEW ALIGNMENTS-WAT	FIN	7DEC81	18DEC81	4.JAN82	15.JAN82	4	4 1
62344	62358	3 R	OPB 1 C4	623	OPTIMIZE POWER FACILITIES		7DEC81	25DEC81	28DEC81	15JAN82	3	3 1
62356	62364	4 R	OPB 1 C4	623	PREL DESIGN INTAKE STRUCTURE	FIN	7DEC81	1JAN82	21DEC81	15.JAN82	2	2 1
62362	62368	6 R	OPB 1 C4	623	PREL DESIGN OF POWERHOUSE		7DEC81	15.JAN82	7DEC81	15.JAN82	0	0 1
62372	62373	1 R	OPB 1 C4	623	DRAFT REPORT DRAWINGS(WAT)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1
62373	62374	5 R	OPB 1 C4	623	DRAFT REPORT DRAWINGS(WAT)	CT-3	14DEC81	15.JAN82	14DEC81	15.JAN82	0	0 1
62374	62375	4 R	OPB 1 C4	623	DRAFT REPORT DRAWINGS(WAT)	CT-4	18.JAN82	12FEB82	18JAN82	12FEB82	0	0 1
62375	62378	4 R	OPB 1 C4	623	DRAFT REPORT DRAWINGS(WAT)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0 1
62402	62470	6 H	OPB 1 C4	624	OPT DEVIL CAN POWER DEVELOPMENT		7DEC81	15.JAN82	7DEC81	15.JAN82	0	0 1
62441	62450	3 R	OPB 1 C4	624	REVIEW ALIGNMENTS(DC)	FIN	7DEC81	25DEC81	28DEC81	15JAN82	3	3 1
62446	62458	2 R	OPB 1 C4	624	PREL DESIGN OF INTAKE		7DEC81	18DEC81	4.JAN82	15.JAN82	4	4 1
62448	62454	2 R	OPB 1 C4	624	PREL DESIGN WATER PASSAGES		7DEC81	18DEC81	4.JAN82	15.JAN82	4	4 1
62456	62460	4 R	OPB 1 C4	624	PREL DESIGN POWERHOUSE		7DEC81	1JAN82	4.JAN82	29.JAN82	4	4 1
62466	62468	1 R	OPB 1 C4	624	DRAFT REPORT DWGS(DC)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1
62468	62470	5 R	OPB 1 C4	624	DRAFT REPORT DWGS(DC)	CT-3	14DEC81	15.JAN82	14DEC81	15.JAN82	0	0 1
62470	62472	4 R	OPB 1 C4	624	DRAFT REPORT DWGS(DC)	CT-4	18.JAN82	12FEB82	18JAN82	12FEB82	0	0 1
62472	62474	4 R	OPB 1 C4	624	DRAFT REPORT DWGS(DC)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0 1
62502	62532	0 H	OPB 1 C4	625	OPTIMIZE DAM HEIGHTS		7DEC81	4DEC81	7DEC81	4DEC81	0	0 1
62602	62654	6 H	OPB 1 C5	626	PREL DESIGN WATANA POWER DEVEL		7DEC81	15.JAN82	14DEC81	15.JAN82	0	0 1
62604	62605	4 R	OPB 1 C5	626	INCORP GENL. AMENDMENTS (WAT)	CT-1	7DEC81	1JAN82	14DEC81	8.JAN82	1	0 1
62605	62606	1 R	OPB 1 C5	626	INCORP GENL. AMENDMENTS (WAT)	FIN	4.JAN82	8.JAN82	11.JAN82	15.JAN82	1	0 1
62616	62620	3 R	OPB 1 C5	626	LAYOUT SURFACE P/H T/R CHANNEL		7DEC81	25DEC81	28DEC81	15JAN82	3	3 1
62622	62624	1 R	OPB 1 C5	626	SELECT TYPE OF POWERHOUSE		7DEC81	11DEC81	11JAN82	15.JAN82	3	3 1
62625	62626	1 R	OPB 1 C5	626	COST LAYOUT SURFACE U/G STRU	FIN	7DEC81	11DEC81	11JAN82	15.JAN82	0	0 1
62644	62652	4 R	OPB 1 C5	626	PREL DESIGN INTAKE STRUCTURE	FIN	7DEC81	1JAN82	21DEC81	15.JAN82	2	2 1
62650	62655	4 R	OPB 1 C5	626	PREL DESIGN OF POWERHOUSE(WAT)		7DEC81	1.JAN82	21DEC81	15.JAN82	2	2 1
62660	62662	1 R	OPB 1 C5	626	DRAFT REPORT DRAWINGS(DC)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0 1
62662	62664	5 R	OPB 1 C5	626	DRAFT REPORT DRAWINGS(DC)	CT-3	14DEC81	15.JAN82	14DEC81	15.JAN82	0	0 1
62664	62666	4 R	OPB 1 C5	626	DRAFT REPORT DRAWINGS(DC)	CT-4	18.JAN82	12FEB82	18JAN82	12FEB82	0	0 1

## ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT

PAGE 4  
TIME NOW: 7DEC81

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION		E.S.	E.F.	I.S.	I.F.	T.F.	F.F.	CL	
62666	62668	4	OPB 1 C5	626	DRAFT REPORT DRAWINGS(DC)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0	1 CRITICAL
62702	62750	6 H	OPB 1 C6	627	PREL DESIGN DEVL CAN POWER LEVEL	7DEC81	15JAN82	28DEC81	15JAN82	0	0	1 CRITICAL	
62721	62730	4 R	OPB 1 C6	627	REVIEW ALIGNMENTS(DC)	FIN	7DEC81	1JAN82	21DEC81	15JAN82	2	2	1
62726	62738	4 R	OPB 1 C6	627	PREL DESIGN OF INTAKE	7DEC81	1JAN82	21DEC81	15JAN82	2	2	1	
62728	62734	2 R	OPB 1 C6	627	PREL DESIGN WATER PASSAGES	7DEC81	18DEC81	4JAN82	15JAN82	4	4	1	
62736	62740	9	OPB 1 C6	627	PREL DESIGN POWERHOUSE	14DEC81	12FEB82	28DEC81	26FEB82	2	2	1	
62746	62748	1 R	OPB 1 C6	627	DRAFT REPORT DWGS(DC)	CT-2	7DEC81	11DEC81	7DEC81	11DEC81	0	0	1 CRITICAL
62748	62750	5	OPB 1 C6	627	DRAFT REPORT DWGS(DC)	CT-3	14DEC81	15JAN82	14DEC81	15JAN82	0	0	1 CRITICAL
62750	62752	4	OPB 1 C6	627	DRAFT REPORT DWGS(DC)	CT-4	18JAN82	12FEB82	18JAN82	12FEB82	0	0	1 CRITICAL
62752	62754	4	OPB 1 C6	627	DRAFT REPORT DWGS(DC)	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0	1 CRITICAL
62810	62840	9 H	OPB 1 C4	628	POWER DEVELOPMENT REPORT-DRAFT	4JAN82	5MAR82	4JAN82	5MAR82	0	0	1 CRITICAL	
62810	62820	2	OPB 1 C4	628	POWER DEVELOPMENT REPORT	ST	4JAN82	15JAN82	4JAN82	15JAN82	0	0	1 CRITICAL
62820	62830	2	OPB 1 C4	628	POWER DEVELOPMENT REPORT	CT-1	18JAN82	29JAN82	18JAN82	29JAN82	0	0	1 CRITICAL
62830	62840	2	OPB 1 C4	628	POWER DEVELOPMENT REPORT	CT-2	1FEB82	12FEB82	1FEB82	12FEB82	0	0	1 CRITICAL
62840	62850	2	OPB 1 C4	628	POWER DEVELOPMENT REPORT	CT-3	15FEB82	26FEB82	15FEB82	26FEB82	0	0	1 CRITICAL
62850	62860	1	OPB 1 C4	628	POWER DEVELOPMENT REPORT	FIN	1MAR82	5MAR82	1MAR82	5MAR82	0	0	1 CRITICAL
62902	62912	10 H	OPB 1 C5	629	WATANA GENERAL ARRANGEMENT	7DEC81	12FEB82	11JAN82	19MAR82	0	0	1 CRITICAL	
62903	62908	1 R	OPB 1 C5	629	DRAFT REPORT DWGS(DC)	CT-2	7DEC81	11DEC81	11JAN82	15JAN82	0	0	1
62908	62910	5	OPB 1 C5	629	DRAFT REPORT DWGS(DC)	CT-3	14DEC81	15JAN82	18JAN82	19FEB82	0	0	1
62910	62912	4	OPB 1 C5	629	DRAFT REPORT DWGS(DC)	CT-4	18JAN82	12FEB82	22FEB82	19MAR82	0	0	1
62912	62914	4	OPB 1 C5	629	DRAFT REPORT DWGS(DC)	FIN	15FEB82	13MAR82	22MAR82	16APR82	0	0	1
62914	62916	0	OPB 1 C5	629XX	EXHIBIT J MATERIAL COMPLETE	15MAR82	12MAR82	19APR82	16APR82	0	0	1	
63002	63014	18 H	OPB 1 C6	630	DEVIL CANYON GENERAL ARRANGEMENT	7DEC81	9APR82	14DEC81	16APR82	0	0	1	
63006	63008	5 R	OPB 1 C6	630	DRAFT REPORT DRAWINGS(DC)	CT-2	7DEC81	8JAN82	14DEC81	15JAN82	1	1	1
63008	63010	5	OPB 1 C6	630	DRAFT REPORT DRAWINGS(DC)	CT-3	11JAN82	12FEB82	18JAN82	19FEB82	1	0	1
63010	63012	4	OPB 1 C6	630	DRAFT REPORT DRAWINGS(DC)	CT-4	15FEB82	12MAR82	22FEB82	19MAR82	1	0	1
63012	63014	4	OPB 1 C6	630	DRAFT REPORT DRAWINGS(DC)	FIN	15MAR82	9APR82	22MAR82	16APR82	1	0	1
62860	62863	0	OPB 1 C4	630XX	EXHIBIT M MATERIAL COMPLETE	8MAR82	5MAR82	19APR82	16APR82	6	0	1	
63014	63016	0	OPB 1 C6	630XX	EXHIBIT K MATERIAL COMPLETE	12APR82	9APR82	19APR82	16APR82	1	1	1	
63125	63150	9 H	OPB 1 C4	631	PROJ FEASIBILITY REPORT	FIN	18JAN82	19MAR82	18JAN82	19MAR82	0	0	1 CRITICAL
63125	63130	2	OPB 1 C4	631	PROJ FEASIBILITY REPORT	ST	18JAN82	29JAN82	18JAN82	29JAN82	0	0	1 CRITICAL
63130	63135	2	OPB 1 C4	631	PROJ FEASIBILITY REPORT	CT-1	1FEB82	12FEB82	1FEB82	12FEB82	0	0	1 CRITICAL
63135	63140	2	OPB 1 C4	631	PROJ FEASIBILITY REPORT	CT-2	15FEB82	26FEB82	15FEB82	26FEB82	0	0	1 CRITICAL
63140	63145	2	OPB 1 C4	631	PROJ FEASIBILITY REPORT	CT-3	1MAR82	12MAR82	1MAR82	12MAR82	0	0	1 CRITICAL
63145	63150	1	OPB 1 C4	631	PROJ FEASIBILITY REPORT	FIN	15MAR82	19MAR82	15MAR82	19MAR82	0	0	1 CRITICAL
63150	63152	0	OPB 1 C4	631XX	EXHIBIT L MATERIAL COMPLETE	22MAR82	19MAR82	19APR82	16APR82	4	4	1	
6C100	6C200	5 R	OPB 1 C2	632	UPDATE GENERATION PLAN	7DEC81	8JAN82	29MAR82	30APR82	16	24	1	
6B800	6B900	28 R	OPB 1 C2	638	LIAISON POWER ALTS CONSULTANT	7DEC81	18JUN82	14DEC81	25JUN82	1	1	1	
71400	71600	0	OPB 1 C8	7011	STUDY COORD-ALTERNATIVE SITE	FIN	7DEC81	4DEC81	7DEC81	4DEC81	0	0	1 CRITICAL
71800	72000	0	OPB 1 C8	7012	STUDY COORD-PRELIM ALTERNATV	FIN	7DEC81	4DEC81	7DEC81	4DEC81	0	0	1 CRITICAL
72100	72200	14 R	OPB 1 C8	7013	STUDY COORD-OPTIMIZED DESIGN	FIN	7DEC81	12MAR82	11JAN82	16APR82	5	5	1
79300	79400	28 R	OPB 1 C8	702	MONITOR FIELD ACTIVITIES	CT-1	7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
79400	79500	0	OPB 1 C8	702	MONITOR FIELD ACTIVITIES	FIN	21JUN82	18JUN82	28JUN82	25JUN82	1	1	1
72000	70600	15 R	OPB 1 C8	7043	WTR RES-OPT WAT&DEVL CAN DES	7DEC81	19MAR82	4JAN82	16APR82	4	4	1	
73200	73400	9	OPB 1 C8	705	SOCIOECONOMIC ANALYSIS	FIN	15FEB82	16APR82	15FEB82	16APR82	0	0	1 CRITICAL
73300	73200	10 R	OPB 1 C8	705	SOCIOECONOMIC ANALYSIS	CT-2	7DEC81	12FEB82	7DEC81	12FEB82	0	0	1 CRITICAL
79000	79100	1 R	OPB 1 C8	7062	CULTURAL PRELIM ALTERNATIVES	CT-1	7DEC81	11DEC81	7DEC81	11DEC81	0	0	1 CRITICAL
79100	79700	0	OPB 1 C8	7062	CULTURAL PRELIM ALTERNATIVES	FIN	14DEC81	11DEC81	14DEC81	11DEC81	0	0	1 CRITICAL
79700	79800	18	OPB 1 C8	7063	CULTURAL-OPTIMIZED DESIGN	CT-1	14DEC81	16APR82	14DEC81	16APR82	0	0	1 CRITICAL
79800	79900	0	OPB 1 C8	7063	CULTURAL-OPTIMIZED DESIGN	FIN	19APR82	16APR82	19APR82	16APR82	0	0	1 CRITICAL
79900	799A0	0	OPB 1 C8	706XX	EXHIBIT V MATERIAL COMPLETE	19APR82	16APR82	19APR82	16APR82	0	0	1 CRITICAL	

## ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT

PAGE 5  
TIME NOW: 7DEC81

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
76000	76100	5	R OPB 1 C8	7072 LAND USE PRELIM ALTERNATIVES	CT-1 7DEC81	8JAN82	4JAN82	5FEB82	4	0	1
76100	76800	0	R OPB 1 C8	7072 LAND USE PRELIM ALTERNATIVES	FIN 11JAN82	8JAN82	8FEB82	5FEB82	4	3	1
76700	76800	8	R OPB 1 C8	7073 LAND USE OPTIMIZED DESIGN	ST 7DEC81	29JAN82	14DEC81	5FEB82	1	0	1
76800	76900	20	R OPB 1 C8	7073 LAND USE OPTIMIZED DESIGN	CT-1 1FEB82	18JUN82	8FEB82	25JUN82	1	0	1
76900	77000	0	R OPB 1 C8	7073 LAND USE OPTIMIZED DESIGN	FIN 21JUN82	18JUN82	28JUN82	25JUN82	1	1	1
72600	72800	5	R OPB 1 C8	708 RECREATION PLANNING	FIN 8FEB82	12MAR82	15MAR82	16APR82	5	5	1
72700	72600	9	R OPB 1 C8	708 RECREATION PLANNING	CT-2 7DEC81	5FEB82	14DEC81	12FEB82	1	0	1
73600	73680	19	R OPB 1 C8	7092 TRANS LINE ASSESS R/E SELCTN	FIN 7DEC81	16APR82	7DEC81	16APR82	0	0	1
73700	74200	0	R OPB 1 C8	7101 FISH ECOLOGY ALTERNATV SITES	FIN 7DEC81	4DEC81	21DEC81	18DEC81	2	2	1
74100	74200	2	R OPB 1 C8	7102 FISH ECOLOGY PRELIM ALTERNAT	ST 7DEC81	18DEC81	7DEC81	18DEC81	0	0	1
74200	74300	10	R OPB 1 C8	7102 FISH ECOLOGY PRELIM ALTERNAT	CT-1 21DEC81	26FEB82	21DEC81	26FEB82	0	0	1
74300	74600	0	R OPB 1 C8	7102 FISH ECOLOGY PRELIM ALTERNAT	FIN 1MAR82	26FEB82	1MAR82	26FEB82	0	0	1
74500	74600	8	R OPB 1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN	ST 7DEC81	29JAN82	4JAN82	26FEB82	4	4	1
74600	74700	17	R OPB 1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN	CT-1 1MAR82	25JUN82	1MAR82	25JUN82	0	0	1
74700	74800	0	R OPB 1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN	FIN 28JUN82	25JUN82	28JUN82	25JUN82	0	0	1
75000	75100	8	R OPB 1 C8	7111 WILDLIFE ECOLOGY ALTER SITES	FIN 7DEC81	29JAN82	14DEC81	5FEB82	1	0	1
75600	75700	8	R OPB 1 C8	7112 WILDLIFE ECOLOGY PRELIM ALTER	CT-1 7DEC81	29JAN82	14DEC81	5FEB82	1	0	1
75700	76400	0	R OPB 1 C8	7112 WILDLIFE ECOLOGY PRELIM ALTER	FIN 1FEB82	29JAN82	8FEB82	5FEB82	1	0	1
76300	76400	8	R OPB 1 C8	7113 WILDLIFE ECOLOGY OPTIM DESGN	ST 7DEC81	29JAN82	14DEC81	5FEB82	1	0	1
76400	76500	20	R OPB 1 C8	7113 WILDLIFE ECOLOGY OPTIM DESGN	CT-1 1FEB82	18JUN82	8FEB82	25JUN82	1	0	1
76500	76600	0	R OPB 1 C8	7113 WILDLIFE ECOLOGY OPTIM DESGN	FIN 21JUN82	18JUN82	28JUN82	25JUN82	1	1	1
77500	77600	8	R OPB 1 C8	7122 PLANT ECOLOGY PRELIM ALTERNAT	CT-1 7DEC81	29JAN82	14DEC81	5FEB82	1	0	1
77600	77900	0	R OPB 1 C8	7122 PLANT ECOLOGY PRELIM ALTERNAT	FIN 1FEB82	29JAN82	8FEB82	5FEB82	1	0	1
77800	77900	8	R OPB 1 C8	7123 PLANT ECOLOGY OPTIMIZD DESGN	ST 7DEC81	29JAN82	14DEC81	5FEB82	1	0	1
77900	78000	20	R OPB 1 C8	7123 PLANT ECOLOGY OPTIMIZD DESGN	CT-1 1FEB82	18JUN82	8FEB82	25JUN82	1	0	1
78000	78100	0	R OPB 1 C8	7123 PLANT ECOLOGY OPTIMIZD DESGN	FIN 21JUN82	18JUN82	28JUN82	25JUN82	1	1	1
71040	74400	8	R OPB 1 C8	714 ACCESS RD ENVIRONMENT ANALY	CT-1 7DEC81	29JAN82	14DEC81	5FEB82	1	0	1
74400	74000	10	R OPB 1 C8	714 ACCESS RD ENVIRONMENT ANALY	FIN 1FEB82	9APR82	8FEB82	16APR82	1	1	1
78200	78300	9	R OPB 1 C8	715 PREP FOR FERC EXHIBIT-DRAFT	ST 7DEC81	5FEB82	4JAN82	5MAR82	4	1	1
78300	78400	6	R OPB 1 C8	715 PREP FOR FERC EXHIBIT-DRAFT	CT-1 15FEB82	26MAR82	8MAR82	16APR82	3	3	1
78400	78500	0	R OPB 1 C8	715 PREP FOR FERC EXHIBIT-DRAFT	FIN 19APR82	16APR82	19APR82	16APR82	0	0	1
78500	785A0	0	R OPB 1 C8	715XX EXHIBIT N MATERIAL COMPLETE	19APR82	16APR82	19APR82	16APR82	0	0	1
78500	785B0	0	R OPB 1 C8	715XX EXHIBIT S MATERIAL COMPLETE	19APR82	16APR82	17MAY82	14MAY82	4	4	1
82800	83000	0	R OPB 1 C3	80221 PRELIMINARY ELEC SYSTEM	FIN 7DEC81	4DEC81	7DEC81	4DEC81	0	0	1
85700	85800	14	R OPB 1 C3	80222 RECOMMEND ELEC SYS	ST 7DEC81	12MAR82	7DEC81	12MAR82	0	0	1
85800	85900	3	R OPB 1 C3	80222 RECOMMEND ELEC SYS	FIN 15MAR82	2APR82	29MAR82	16APR82	2	2	1
80800	81000	1	R OPB 1 C3	803 FINAL ROUTE SELECTION 1981	CT-1 7DEC81	11DEC81	14DEC81	16DEC81	1	0	1
81000	81200	4	R OPB 1 C3	803 FINAL ROUTE SELECTION 1981	CT-2 14DEC81	8JAN82	21DEC81	15JAN82	1	0	1
81200	81400	0	R OPB 1 C3	803 FINAL ROUTE SELECTION 1981	FIN 11JAN82	8JAN82	18JAN82	15JAN82	1	0	1
83400	83600	5	R OPB 1 C3	804 TOWER HARWARE&CONDUCTR STUDY	CT-1 7DEC81	8JAN82	14DEC81	15JAN82	1	0	1
83600	85400	2	R OPB 1 C3	804 TOWER HARWARE&CONDUCTR STUDY	FIN 11JAN82	22JAN82	18JAN82	29JAN82	1	1	1
84800	85400	8	R OPB 1 C3	805 SUBSTATIONS	FIN 7DEC81	29JAN82	7DEC81	29JAN82	0	0	1
84200	85400	8	R OPB 1 C3	806 DISPATCH CTR & COMMUNICATNS	FIN 7DEC81	29JAN82	7DEC81	29JAN82	0	0	1
85300	85400	1	R OPB 1 C3	807 TRANS LINE COST ESTIMATES	ST 7DEC81	11DEC81	25JAN82	29JAN82	7	7	1
85400	85600	6	R OPB 1 C3	807 TRANS LINE COST ESTIMATES	FIN 1FEB82	12MAR82	1FEB82	12MAR82	0	0	1
90208	91000	2	R OPB 1 C7	902 PREP PRELIM CST ESTIMATES	FIN 7DEC81	18DEC81	7DEC81	18DEC81	0	0	1
91200	91213	2	R OPB 1 C7	903 COST ESTIMATE UPDATES	ST 21DEC81	1JAN82	21DEC81	1JAN82	0	0	1
91213	91214	2	R OPB 1 C7	903 COST ESTIMATE UPDATES	CT-1 4JAN82	15JAN82	4JAN82	15JAN82	0	0	1
91214	91216	2	R OPB 1 C7	903 COST ESTIMATE UPDATES	CT-2 18JAN82	29JAN82	18JAN82	29JAN82	0	0	1
91216	91218	2	R OPB 1 C7	903 COST ESTIMATE UPDATES	CT-3 1FEB82	12FEB82	1FEB82	12FEB82	0	0	1
91218	91400	2	R OPB 1 C7	903 COST ESTIMATE UPDATES	FIN 15FEB82	26FEB82	15FEB82	26FEB82	0	0	1

## ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT

PAGE 6  
TIME NOW: 7DEC81

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL	
91400	914A0	0	OPB 1 C7	903XX EXHIBIT N MATERIAL COMPLETE	1MAR82	26FEB82	19APR82	16APR82	7	7	1	
91600	91800	2 R	OPB 1 C7	9041 ENGR/CONST SCHEDULE PRELIM	7DEC81	18DEC81	7DEC81	18DEC81	0	0	1 CRITICAL	
92000	92013	2	OPB 1 C7	9042 ENGR/CONST SCHEDULE FINAL	ST	21DEC81	1JAN82	21DEC81	1JAN82	0	0	1 CRITICAL
92013	92014	2	OPB 1 C7	9042 ENGR/CONST SCHEDULE FINAL	CT-1	4JAN82	15JAN82	4JAN82	15JAN82	0	0	1 CRITICAL
92014	92015	2	OPB 1 C7	9042 ENGR/CONST SCHEDULE FINAL	CT-2	18JAN82	29JAN82	18JAN82	29JAN82	0	0	1 CRITICAL
92015	92018	2	OPB 1 C7	9042 ENGR/CONST SCHEDULE FINAL	CT-3	1FEB82	12FEB82	1FEB82	12FEB82	0	0	1 CRITICAL
92018	92200	2	OPB 1 C7	9042 ENGR/CONST SCHEDULE FINAL	FIN	15FEB82	26FEB82	15FEB82	26FEB82	0	0	1 CRITICAL
92200	922A0	0	OPB 1 C7	904XX EXHIBIT O MATERIAL COMPLETE		1MAR82	26FEB82	19APR82	16APR82	7	7	1
92400	92600	10	OPB 1 C7	905 CONTINGENCY ANALYSIS		21DEC81	26FEB82	21DEC81	26FEB82	0	0	1 CRITICAL
A1200	A1600	8 R	FLC C110	1001 IMPACT OF NEW FERC REGULATIONS		7DEC81	29JAN82	7DEC81	29JAN82	0	0	1 CRITICAL
A3200	A2600	4	FLC C110	10022 1ST UPDATE-REGULATORY REQ		7DEC81	1JAN82	22MAR82	16APR82	15	15	1
A3300	A2600	4	FLC C110	10023 2ND UPDATE-REGULATORY REQ		7DEC81	1JAN82	22MAR82	16APR82	15	15	1
A3600	A3800	5	FLC C110	1003 DATA FROM OTHERS		7DEC81	8JAN82	12APR82	14MAY82	18	0	1
A3800	A4000	0	FLC C110	1003XX EXHIBIT A B & C MATERIAL COMPLETE		11JAN82	8JAN82	17MAY82	14MAY82	18	18	1
A1400	A1600	4 R	FLC C110	1004 COORD EXHIBIT PREPARATION	ST	7DEC81	1JAN82	4JAN82	29JAN82	4	4	1
A1600	A16A0	1	FLC C110	1004 COORD EXHIBIT PREPARATION	CT-1	1FEB82	5FEB82	1FEB82	5FEB82	0	0	1 CRITICAL
A16A0	A1700	2	FLC C110	1004 COORD EXHIBIT PREPARATION	CT-2	8FEB82	19FEB82	8FEB82	19FEB82	0	0	1 CRITICAL
A1700	A17A0	3	FLC C110	1004 COORD EXHIBIT PREPARATION	CT-3	22FEB82	12MAR82	22FEB82	12MAR82	0	0	1 CRITICAL
A17A0	A17B0	2	FLC C110	1004 COORD EXHIBIT PREPARATION	CT-4	15MAR82	26MAR82	15MAR82	26MAR82	0	0	1 CRITICAL
A17B0	A1800	3	FLC C110	1004 COORD EXHIBIT PREPARATION	CT-5	29MAR82	16APR82	29MAR82	16APR82	0	0	1 CRITICAL
A1800	A2400	0	FLC C110	1004 COORD EXHIBIT PREPARATION	FIN	19APR82	16APR82	19APR82	16APR82	0	0	1 CRITICAL
A0400	A0600	10	FLC C110	10051 PREPARE EXHIBIT E		7DEC81	12FEB82	4JAN82	12MAR82	4	4	1
A0700	A0900	10	FLC C110	10052 PREPARE EXHIBIT N		7DEC81	12FEB82	8MAR82	14MAY82	13	13	1
A0800	A1000	10	FLC C110	1005 PREPARE EXHIBIT R		7DEC81	12FEB82	8FEB82	16APR82	9	9	1
A0000	A0200	4	FLC C110	1007 PREPARE EXHIBIT T	ST	7DEC81	1JAN82	8MAR82	2APR82	13	0	1
A0200	A1100	2	FLC C110	1007 PREPARE EXHIBIT T	FTN	4JAN82	15JAN82	5APR82	16APR82	13	13	1
A2200	A2400	6	FLC C110	1008 PREP APPICATN FORM-DRAFT	ST	1MAR82	9APR82	8MAR82	16APR82	1	1	1
A2400	A2600	0	FLC C110	1008 PREP APPICATN FORM-DRAFT	FIN	19APR82	16APR82	19APR82	16APR82	0	0	1 CRITICAL
A2600	A2800	2	FLC C110	1009 REVIEW AND CORRECT		19APR82	30APR82	19APR82	30APR82	0	0	1 CRITICAL
A2800	A3000	2	FLC C110	1010 EXTERNAL REVIEW		3MAY82	14MAY82	3MAY82	14MAY82	0	0	1 CRITICAL
A3000	A3400	6	FLC C110	10XXX PRINT LICENSE APPLICATION		17MAY82	25JUN82	17MAY82	25JUN82	0	0	1 CRITICAL
B0000	B0200	28 R	FLC C210	1101 PROJECT OVERVIEW		7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
B0400	B0400	18 R	FLC C210	1102 INTERNAL REPORTS		7DEC81	9APR82	14DEC81	16APR82	1	0	1
B0600	B06A0	0	FLC C210	1102XX EXHIBIT U MATERIAL COMPLETE		13APR82	9APR82	19APR82	16APR82	1	1	1
B1200	B1400	15 R	FLC C210	1103 SUSITNA BASE PLAN RISK ANALYST		7DEC81	19MAR82	21DEC81	2APR82	2	0	1
B1400	B1600	0	FLC C210	1103 SUSITNA BASE PLAN RISK ANALYST	FTN	22MAR82	19MAR82	5APR82	2APR82	2	0	1
B1600	B1800	12 R	FLC C210	1104 SUSITNA BASE PLAN EXTFN/REVIS		22MAR82	11JUN82	5APR82	25JUN82	2	0	1
B2000	B2200	26 R	FLC C210	1105 SUSITNA FINANCE RISK ANALYSTS		7DEC81	4JUN82	28DEC81	25JUN82	3	3	1
B2400	B2600	24	FLC C210	1106 RESOLUTION TAX ISSUE		7DEC81	21MAY82	11JAN82	25JUN82	3.5	3.5	1
B2800	B3000	26 R	FLC C210	1107 IDENTIFY PARTIES INTEREST		7DEC81	4JUN82	28DEC81	25JUN82	3	3	1
B3200	B3400	17 R	FLC C210	1108 REVNUUE ASSURANCE		7DEC81	2APR82	21DEC81	16APR82	2	0	1
B3600	B3800	18 R	FLC C210	1109 LIAISON APA BOND UNDERWRITER		7DEC81	9APR82	14DEC81	16APR82	1	1	1
B3400	B34A0	0	FLC C210	1109XX EXHIBIT G MATERIAL COMPLETE		5APR82	2APR82	19APR82	16APR82	2	2	1
C1200	C1400	4	OPB 1 C810	12023 CONDUCT PUBLIC MEETING #3		1MAR82	26MAR82	22MAR82	16APR82	3	3	1
C0800	C1000	12	OPB 1 C810	12032 CONDUCT WORKSHOPS 4,5,6		7DEC81	26FEB82	28DEC81	19MAR82	3	0	1
C1600	C1200	28 R	OPB 1 C810	1204 PREP PUBLISH DISTRIB MATERIAL		7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
C1800	C1200	28 R	OPB 1 C810	1205 PREP MAINTAIN ACTION LIST		7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
D1000	D1200	28 R	PSB 2 C310	13013 PROJECT PROCED MANUAL-UPDATE		7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
D2200	D2400	28 R	PSB 2 C310	13042 SCHEDULE CONTROL SYS UPDATE		7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
D2800	D3000	28 R	PSB 2 C310	13052 COST CONTROL SYSTEM-OP		7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
D3400	D3600	28 R	PSB 2 C310	13062 MANPOWER LOADING SCHED-UPDATE		7DEC81	18JUN82	14DEC81	25JUN82	1	1	1

## ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT

TIME NOW: PAGE  
7DEC81 7

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
D3800	D4000	28	R PSB 2 C310	1310 SUB CONTRACT ADMINISTRATION	7DEC81	18JUN82	14DEC81	25JUN82	1	1	1
D1200	D1300	0	10 XXX	PROJECT COMPLETE XXX	28JUN82	25JUN82	28JUN82	25JUN82	0	183	1 CRITICAL

WORK COMPLETED: TO DECEMBER 7, 1981

## ACRES INDIANAN SUSINA HYDRO-ELECTRIC PROJECT

TIME HOUR PAGE 1

## UHL ANALYSIS LISTINGS

PHASE	J-NO.	BUR.	SELECT CODES	DESCRIPTION		E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
				ITEM	DESCRIPTION							
10000	10800	6 C	OPB 1 1 1 1	101	REVIEW OF METHODOLOGIES							
				102	FCST PEAK LOAD DEMAND TRANS							
				103	INVENT OF POWER ALTERNAT							
				104	TERMINATION REPORT							
				105	FIELD CAMP SET-UP	ST	FIN					
				106	FIELD CAMP SET-UP	ST	CT-1					
				107	LAND STATUS RESEARCH	ST	FIN					
				108	LAND ACQUISITION ANALYSIS	ST	CT-1					
				109	LAND ACQUISITION ANALYSIS	ST	FIN					
				110	RIGHT OF ENTRY	ST	CT-1					
				111	SITE SPECIFIC SURVEYS	ST	FIN					
				112	SITE SPECIFIC SURVEY	ST	FIN					
				113	SITE SPECIFIC SURVEY	ST	FIN					
				114	AIR PHOTOS & MAPPING-1980	ST	CT-1					
				115	AIR PHOTOS & MAPPING-1980	ST	FIN					
				116	AIR PHOTOS & MAPPING-1981	ST	FIN					
				117	AIR PHOTOS & MAPPING-1981	ST	FIN					
				118	AIR PHOTOS & MAPPING-1981	ST	FIN					
				119	CONTROL POINT SURVEYS	ST	CT-1					
				120	ACCESS ROAD SEARCH	ST	CT-1					
				121	ROAD SEARCH FOR ASYLUM CLEAR	ST	FIN					
				122	FIELD RECON & DISPOSAL STBY	ST	FIN					
				123	MARKETABILITY & DISPOSAL STUDY	ST	FIN					
				124	FIELD RECON & DISPOSAL STUDY	ST	FIN					
				125	MARKETABILITY & DISPOSAL STUDY	ST	FIN					
				126	MKT ESTNTS & SLOPE EROSION	ST	FIN					
				127	SLOPE EROSION & AVAILABL MATERIAL	ST	FIN					
				128	SLOPE EROSION & AVAILABL MATERIAL	ST	FIN					
				129	SLOPE EROSION & AVAILABL MATERIAL	ST	FIN					
				130	DATA INDEX-SETUP	ST	CT-1					
				131	DATA COLLECTION-SPEC	ST	CT-1					
				132	DATA COLLECTION-EXTENSION	ST	CT-1					
				133	DATA COLLECTION-EXTENSION	ST	CT-1					
				134	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				135	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				136	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				137	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				138	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				139	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				140	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				141	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				142	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				143	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				144	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				145	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				146	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				147	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				148	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				149	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				150	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				151	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				152	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				153	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				154	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				155	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				156	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				157	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				158	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				159	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				160	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				161	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				162	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				163	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				164	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				165	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				166	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				167	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				168	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				169	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				170	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				171	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				172	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				173	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				174	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				175	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				176	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				177	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				178	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				179	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				180	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				181	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				182	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				183	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				184	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				185	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				186	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				187	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				188	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				189	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				190	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				191	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				192	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				193	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				194	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				195	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				196	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				197	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				198	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				199	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				200	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				201	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				202	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				203	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				204	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				205	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				206	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				207	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				208	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				209	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				210	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				211	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				212	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				213	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				214	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				215	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				216	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				217	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				218	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				219	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				220	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				221	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				222	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				223	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				224	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				225	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				226	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				227	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				228	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				229	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				230	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				231	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				232	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				233	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				234	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				235	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				236	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				237	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				238	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				239	DATA FLOW ANALYSIS STUDY	ST	CT-1					
				240	DATA FLOW ANALYSIS STUDY	ST	CT-1	</				

## ACRES MACKINAW ECONOMIC HYDRO-ELECTRIC PROJECT

TIME LINE:

## CIV ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	Co.
33700	33900	0	C DFB 1 C4	3043 EVAPORATION STUDIES							COMPLETE
33900	34200	0	C DFB 1 C4	3051 FLOODS-FREQUENCY ANALYSIS							COMPLETE
34200	34500	0	C DFB 1 C4	3052 FLOODS-FMF REVIEW							COMPLETE
34500	34800	0	C DFB 1 C4	3053 FLOODS-FMF REVIEW							COMPLETE
34800	35100	0	C DFB 1 C4	3055 FLOODS-RESERVOIR ROUTING							COMPLETE
35100	35400	0	C DFB 1 C4	3056 FLOODS-RESERVOIR ROUTING							COMPLETE
35400	35700	0	C DFB 1 C4	3057 HYDRLICS & ICE-CHANNEL WTR LVL'S							COMPLETE
35700	36000	0	C DFB 1 C4	3058 HYDRLICS & ICE LTR LVL'S							COMPLETE
36000	36300	0	C DFB 1 C4	3059 HYDRLICS-RESERV SLEGE SURGE							COMPLETE
36300	36600	0	C DFB 1 C4	3060 HYDRLICS-RESERV TEMP REGIME							COMPLETE
36600	36900	0	C DFB 1 C4	3061 HYDRLICS-RESERV TEMP REGIME							COMPLETE
36900	37200	0	C DFB 1 C4	3062 SEDIMENT YIELD & DEPOSITION							COMPLETE
37200	37500	0	C DFB 1 C4	3063 RIVER MORPHOLOGY							COMPLETE
37500	37800	0	C DFB 1 C4	3064 TRANSMISSION LINE-FRM PARAMTR							COMPLETE
37800	38100	0	C DFB 1 C4	3065 TRANSMISSION LINE-DET PARAMTR							COMPLETE
38100	38400	0	C DFB 1 C4	3066 LWR SUSITNA STUDIES-FRELIM							COMPLETE
38400	38700	0	C DFB 1 C4	3067 LWR SUSITNA STUDIES-FRELIM							COMPLETE
38700	39000	0	C DFB 1 C4	3068 LWR SUSITNA STUDIES-FOLLOWUP							COMPLETE
39000	39300	0	C DFB 1 C4	3069 REVIEW AVAILABLE DATA							COMPLETE
39300	39600	0	C DFB 1 C4	3070 REVIEW AVAILABLE DATA							COMPLETE
39600	40000	0	C DFB 1 C4	3071 SHORT TERM MONITORING PROGRAM							COMPLETE
40000	40300	0	C DFB 1 C4	3072 SHORT TERM MONITORING PROGRAM							COMPLETE
40300	40600	0	C DFB 1 C4	3073 PRELIM RESERVE INDEX SEISMIC							COMPLETE
40600	41000	0	C DFB 1 C4	3074 REMOTE SENSING IMAG ANALYSIS							COMPLETE
41000	41300	0	C DFB 1 C4	3075 REMOTE SENSING IMAG ANALYSIS							COMPLETE
41300	41600	0	C DFB 1 C4	3076 REMOTE SENSING GEOLOGIC RECONNAISSANCE							COMPLETE
41600	42000	0	C DFB 1 C4	3077 PRELIM EVALUATING REPORT-DRAFT							COMPLETE
42000	42300	0	C DFB 1 C4	3078 PRELIM EVALUATION & REPORT							COMPLETE
42300	42600	0	C DFB 1 C4	3079 PRELIM GROUND ACTION STUDIES							COMPLETE
42600	43000	0	C DFB 1 C4	3080 BM STABILITY							COMPLETE
43000	43300	0	C DFB 1 C4	3081 BM STABILITY							COMPLETE
43300	43600	0	C DFB 1 C4	3082 BM SUSCEPTIBILITY STUDIES							COMPLETE
43600	44000	0	C DFB 1 C4	3083 BM SUSCEPTIBILITY-SEISMIC FAIL							COMPLETE
44000	44300	0	C DFB 1 C4	3084 BM SUSCEPTIBILITY							COMPLETE
44300	44600	0	C DFB 1 C4	3085 DATA COLLECTION							COMPLETE
44600	45000	0	C DFB 1 C4	3086 DATA COLLECTION							COMPLETE
45000	45300	0	C DFB 1 C4	3087 AIR PHOTO INTERPRETATION							COMPLETE
45300	45600	0	C DFB 1 C4	3088 AIR PHOTO INTERPRETATION							COMPLETE
45600	46000	0	C DFB 1 C4	3089 ROCK FRACTURE DESIGN							COMPLETE
46000	46300	0	C DFB 1 C4	3090 ROCK FRACTURE DESIGN							COMPLETE
46300	46600	0	C DFB 1 C4	3091 EXPLORATION PROGRAM							COMPLETE
46600	47000	0	C DFB 1 C4	3092 EXPLORATION PROGRAM							COMPLETE
47000	47300	0	C DFB 1 C4	3093 EXPLORATION PROGRAM							COMPLETE
47300	47600	0	C DFB 1 C4	3094 EXPLORATION PROGRAM							COMPLETE
47600	48000	0	C DFB 1 C4	3095 EXPLORATION PROGRAM							COMPLETE
48000	48300	0	C DFB 1 C4	3096 EXPLORATION PROGRAM							COMPLETE
48300	48600	0	C DFB 1 C4	3097 EXPLORATION PROGRAM							COMPLETE
48600	49000	0	C DFB 1 C4	3098 EXPLORATION PROGRAM							COMPLETE
49000	49300	0	C DFB 1 C4	3099 EXPLORATION PROGRAM							COMPLETE
49300	49600	0	C DFB 1 C4	3100 EXPLORATION PROGRAM							COMPLETE
49600	50000	0	C DFB 1 C4	3101 EXPLORATION PROGRAM							COMPLETE
50000	50300	0	C DFB 1 C4	3102 EXPLORATION PROGRAM							COMPLETE
50300	50600	0	C DFB 1 C4	3103 EXPLORATION PROGRAM							COMPLETE
50600	51000	0	C DFB 1 C4	3104 EXPLORATION PROGRAM							COMPLETE
51000	51300	0	C DFB 1 C4	3105 EXPLORATION PROGRAM							COMPLETE
51300	51600	0	C DFB 1 C4	3106 EXPLORATION PROGRAM							COMPLETE
51600	52000	0	C DFB 1 C4	3107 EXPLORATION PROGRAM							COMPLETE
52000	52300	0	C DFB 1 C4	3108 EXPLORATION PROGRAM							COMPLETE
52300	52600	0	C DFB 1 C4	3109 EXPLORATION PROGRAM							COMPLETE
52600	53000	0	C DFB 1 C4	3110 EXPLORATION PROGRAM							COMPLETE
53000	53300	0	C DFB 1 C4	3111 EXPLORATION PROGRAM							COMPLETE
53300	53600	0	C DFB 1 C4	3112 EXPLORATION PROGRAM							COMPLETE
53600	54000	0	C DFB 1 C4	3113 EXPLORATION PROGRAM							COMPLETE
54000	54300	0	C DFB 1 C4	3114 EXPLORATION PROGRAM							COMPLETE
54300	54600	0	C DFB 1 C4	3115 EXPLORATION PROGRAM							COMPLETE
54600	55000	0	C DFB 1 C4	3116 EXPLORATION PROGRAM							COMPLETE
55000	55300	0	C DFB 1 C4	3117 EXPLORATION PROGRAM							COMPLETE
55300	55600	0	C DFB 1 C4	3118 EXPLORATION PROGRAM							COMPLETE
55600	56000	0	C DFB 1 C4	3119 EXPLORATION PROGRAM							COMPLETE
56000	56300	0	C DFB 1 C4	3120 EXPLORATION PROGRAM							COMPLETE
56300	56600	0	C DFB 1 C4	3121 EXPLORATION PROGRAM							COMPLETE
56600	57000	0	C DFB 1 C4	3122 EXPLORATION PROGRAM							COMPLETE
57000	57300	0	C DFB 1 C4	3123 EXPLORATION PROGRAM							COMPLETE
57300	57600	0	C DFB 1 C4	3124 EXPLORATION PROGRAM							COMPLETE
57600	58000	0	C DFB 1 C4	3125 EXPLORATION PROGRAM							COMPLETE
58000	58300	0	C DFB 1 C4	3126 EXPLORATION PROGRAM							COMPLETE
58300	58600	0	C DFB 1 C4	3127 EXPLORATION PROGRAM							COMPLETE
58600	59000	0	C DFB 1 C4	3128 EXPLORATION PROGRAM							COMPLETE
59000	59300	0	C DFB 1 C4	3129 EXPLORATION PROGRAM							COMPLETE
59300	59600	0	C DFB 1 C4	3130 EXPLORATION PROGRAM							COMPLETE
59600	60000	0	C DFB 1 C4	3131 EXPLORATION PROGRAM							COMPLETE
60000	60300	0	C DFB 1 C4	3132 EXPLORATION PROGRAM							COMPLETE
60300	60600	0	C DFB 1 C4	3133 EXPLORATION PROGRAM							COMPLETE
60600	61000	0	C DFB 1 C4	3134 EXPLORATION PROGRAM							COMPLETE
6100											

## ACRES AMERICAN SUSITNA HYDRA-ELECTRIC PROJECT

PAGE 1  
TIME ROUTE REQUEST

## CFM ANALYSIS LISTING

PROJ. NO.	J-RUGS	BUR.	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL.
51600	0 C DFB 1 C1	5091		DATA ASSEMBLY-1750 DRAFT	ST						COMPLIANCE
				DATA ASSEMBLY-1900-DRAFT	FIN						COMPLIANCE
				DATA ASSEMBLY-1951-DRAFT	ST						COMPLIANCE
				DATA ASSEMBLY-1960-STUDIES	CT-1						COMPLIANCE
				REVIEW PREVIOUS STUDIES	FIN						COMPLIANCE
				INVESTIGATE TUNNEL ALTERNATIVES	ST						COMPLIANCE
				EVAL ALT SUSITNA DEVELOPMENT	CT-1						COMPLIANCE
				EVAL ALT SUSITNA DEVELOPMENT	FIN						COMPLIANCE
				EVAL ALT SUSITNA DEVELOPMENT	ST						COMPLIANCE
				DEVL CAN ARCH DAM EVALUATION	FIN						COMPLIANCE
				DEVL CAN ARCH DAM EVALUATION	ST						COMPLIANCE
				SELECT REPORT DRAFT	CT-1						COMPLIANCE
				SELECT FINAL REPORT DRAFT	FIN						COMPLIANCE
				SELECT REPORT FINAL DRAFT	ST						COMPLIANCE
				SELECT REPORT FINAL EDITION	CT-1						COMPLIANCE
				STAGED DEVELOPMENT ALT	FIN						COMPLIANCE
				STAGED DEVELOPMENT ALT	ST						COMPLIANCE
				DEVELOP CONCEPTUAL PLAN(WAT)	CT-1						COMPLIANCE
				DEVELOP CONCEPTUAL PLAN(WAT)	FIN						COMPLIANCE
				UPDATE DESIGN CRITERIA(DC)	ST						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	CT-1						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	FIN						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	ST						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	CT-1						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	FIN						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	ST						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	CT-1						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	FIN						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	ST						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	CT-1						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	FIN						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	ST						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	CT-1						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	FIN						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	ST						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	CT-1						COMPLIANCE
				UPDATE DESIGN CRITERIA(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	FIN						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	ST						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)	CT-1						COMPLIANCE
				DEVL ENGINEER SKETCHES/LAYOUTS(WAT)</td							

## AMERICAN BUSINESS AND ELECTRIC PROJECT

## THE ROSE. FULL

## CRM ANALYSIS TRAINING

## ACRES AMERICAN MISITTA HYDRO-ELECTRIC PROJECT

PAGE

TIME NOW: 11:06:51

## CPM ANALYSIS LISTING

I-NODE	J-NODE	BUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	F.F.	CL
61616	61618	0 C	OPB 1 C6	DEV BUGS/COST COMPRISN(DC)	616	CT-2				COMPLETE
61618	61620	0 C	OPB 1 C6	DEV BUGS/COST COMPRISN(IC)	618	FIN				COMPLETE
61622	61624	0 C	OPB 1 C6	SELECT SPILLWAY FORMAT	616	ST				COMPLETE
61624	61626	0 C	OPB 1 C6	SELECT SPILLWAY FORMAT	616	FIN				COMPLETE
61626	61704	0 C	OPB 1 C6	INCORP GENL AMENDMENTS (WAT)	617	ST				COMPLETE
61704	61708	0 C	OPB 1 C6	ADJUST ALIGNMENTS	617	ST				COMPLETE
61708	61718	0 C	OPB 1 C6	ENERGY DISSIPATION-WAT	617	ST				COMPLETE
61718	61720	0 C	OPB 1 C6	FREL DESIGN CHUTE/ROCK ANCRS	617	ST				COMPLETE
61720	61721	0 C	OPB 1 C6	FREL DESIGN CONTROL STRUCTURES	617	ST				COMPLETE
61721	61723	0 C	OPB 1 C6	OFT AGAINST DAM FREEEND	617	ST				COMPLETE
61723	61726	0 C	OPB 1 C6	ADJUST ALIGNMENTS	617	FIN				COMPLETE
61726	61734	0 C	OPB 1 C6	ENERGY DISSIPATION-WAT	617	CT-1				COMPLETE
61734	61728	0 C	OPB 1 C6	FREL DESIGN CHUTE/ROCK ANCRS	617	CT-1				COMPLETE
61728	61722	0 C	OPB 1 C6	FREL DESIGN CONTROL STRUCTURES	617	CT-1				COMPLETE
61722	61724	0 C	OPB 1 C6	FREL DESIGN CONTROL STRUCTURES	617	CT-2				COMPLETE
61724	61730	0 C	OPB 1 C6	ENERGY DISSIPATION-WAT	617	FIN				COMPLETE
61726	61740	0 C	OPB 1 C6	DESIGN GROUTING/DRAINAGE-WAT	617	ST				COMPLETE
61740	61746	0 C	OPB 1 C6	CONFIRM CONCEPT/ALIGNMENTS	617	ST				COMPLETE
61746	61750	0 C	OPB 1 C6	CONFIRM CONCEPT/ALIGNMENTS	617	FIN				COMPLETE
61750	61734	0 C	OPB 1 C6	DESIGN CLOSURE/CONTROL STRUCT	617	ST				COMPLETE
61734	61753	0 C	OPB 1 C6	DESIGN WATER PASSAGES	617	ST				COMPLETE
61753	61760	0 C	OPB 1 C6	DESIGN ENERGY DISSIPATION	617	ST				COMPLETE
61760	61764	0 C	OPB 1 C6	DESIGN WATER PASSAGES	617	FIN				COMPLETE
61764	61768	0 C	OPB 1 C6	DESIGN ENERGY DISSIPATION	617	CT-1				COMPLETE
61768	61766	0 C	OPB 1 C6	DRAFT REPORT DRAWINGS(WAT)	617	ST				COMPLETE
61766	61780	0 C	OPB 1 C6	DRAFT REPORT DRAWINGS(WAT)	617	CT-1				COMPLETE
61780	61762	0 C	OPB 1 C6	INCORP GENL AMENDMENTS(DC)	618	ST				COMPLETE
61762	61802	0 C	OPB 1 C6	INCORP GENL AMENDMENTS(DC)	618	CT-1				COMPLETE
61802	61803	0 C	OPB 1 C6	INCORP GENL AMENDMENTS(DC)	618	ST				COMPLETE
61803	61804	0 C	OPB 1 C6	ADJUST ALIGNMENTS(DC)	618	CT-1				COMPLETE
61804	61814	0 C	OPB 1 C6	FREL DESIGN CHUTE/ROCK ANCRS	618	ST				COMPLETE
61814	61820	0 C	OPB 1 C6	ADJUST ALIGNMENTS(IC)	618	FIN				COMPLETE
61820	61832	0 C	OPB 1 C6	ADJUST ALIGNMENTS(IC)	618	ST				COMPLETE
61832	61824	0 C	OPB 1 C6	OFT AGAINST DAM FREEEND(IC)	618	ST				COMPLETE
61824	61822	0 C	OPB 1 C6	FREL DESIGN CONTROL STRUCT(IC)	618	ST				COMPLETE
61822	61823	0 C	OPB 1 C6	FREL DESIGN CONTROL STRUCT(DC)	618	CT-1				COMPLETE
61823	61824	0 C	OPB 1 C6	OFT AGAINST DAM FREEEND(DC)	618	CT-1				COMPLETE
61824	61823	0 C	OPB 1 C6	OFT AGAINST DAM FREEEND(IC)	618	CT-2				COMPLETE
61823	61829	0 C	OPB 1 C6	CONFIRM CONCEPT	618	ST				COMPLETE
61829	61830	0 C	OPB 1 C6	LL RELEASES ENERGY DISSIPATION	618	ST				COMPLETE
61830	61834	0 C	OPB 1 C6	KRAFT REPORT DWGS(IC)	618	ST				COMPLETE
61834	61835	0 C	OPB 1 C6	KRAFT REPORT DWGS(DC)	618	ST				COMPLETE
61835	61837	0 C	OPB 1 C6	SPILLWAY SELECTION REPORT	618	ST				COMPLETE
61837	61839	0 C	OPB 1 C6	ESTABLISH LOADING SCHEDULE	618	ST				COMPLETE
61839	61840	0 C	OPB 1 C6	ESTABLISH PERMANENT OPERATING FORCE	618	ST				COMPLETE
61840	62020	0 C	OPB 1 C6	DETERMINE SERVICES-H2O,ELEC,SENGE	618	ST				COMPLETE
62020	62031	0 C	OPB 1 C6	DETERMINE HOUSING REQUIREMENT	618	ST				COMPLETE
62031	62035	0 C	OPB 1 C6	DETERMINE AUX REQUIREMENTS	618	ST				COMPLETE
62035	62103	0 C	OPB 1 C6	CONFIRM CONCEPT	618	ST				COMPLETE
62103	62104	0 C	OPB 1 C6	DESIGN WATER PASSAGES-WAT	618	ST				COMPLETE
62104	62112	0 C	OPB 1 C6	DESIGN COFFERDAM HEIGHT	618	ST				COMPLETE
62112	62113	0 C	OPB 1 C6	DESIGN CLOSURE/CONTROL STRUCTURE	618	ST				COMPLETE
62113	62115	0 C	OPB 1 C6		618	ST				COMPLETE

## NORTH AMERICAN SUDANIA HYDRO-ELECTRIC PROJECT

TIME NOW: PAGE 5  
10:00 AM EST

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
32123	32124	0	C GFB 1 C5	DRAFT REPORT DRAWINGS(WAT)	ST						COMPLETE
32124	32125	0	C GFB 1 C5	DRAFT REPORT DRAWINGS(WAT)	CT-1						COMPLETE
32125	32126	0	C GFB 1 C5	CONFIRM CONCEPT(DC)							COMPLETE
32126	32127	0	C GFB 1 C5	DESIGN WATER PASSAGES(IC)	ST						COMPLETE
32127	32128	0	C GFB 1 C5	DESIGN COFFERDAM HEIGHT(DC)	ST						COMPLETE
32128	32129	0	C GFB 1 C5	CLOSURE CONTROL STRUCTURE(DC)	ST						COMPLETE
32129	32130	0	C GFB 1 C5	DRAFT REPORT DUGES(DC)	CT-1						COMPLETE
32130	32131	0	C GFB 1 C5	DEV ENGRG SKETCHES/LAYOUTS(WAT)	CT-1						COMPLETE
32131	32132	0	C GFB 1 C5	DEV ENGRG SKETCHES/LAYOUTS(WAT)	CT-2						COMPLETE
32132	32133	0	C GFB 1 C5	DEV ENGRG SKETCHES/LAYOUTS(WAT)	FIN						COMPLETE
32133	32134	0	C GFB 1 C5	DEV DUGS/COST COMPRIS(WAT)	ST						COMPLETE
32134	32135	0	C GFB 1 C5	DEV DUGS/COST COMPRIS(WAT)	CT-2						COMPLETE
32135	32136	0	C GFB 1 C5	DEV DUGS/COST COMPRIS(WAT)	FIN						COMPLETE
32136	32137	0	C GFB 1 C5	TAKEOFF FOR ALTERNATIVE LAYOUT	ST						COMPLETE
32137	32138	0	C GFB 1 C5	TAKEOFF FOR ALTERNATIVE LAYOUT	FIN						COMPLETE
32138	32139	0	C GFB 1 C5	REVIEW ALIGNMENTS-WAT	ST						COMPLETE
32139	32140	0	C GFB 1 C5	REVIEW ALIGNMENTS-WAT	CT-1						COMPLETE
32140	32141	0	C GFB 1 C5	REVIEW ALIGNMENTS-WAT	CT-2						COMPLETE
32141	32142	0	C GFB 1 C5	REVIEW SURFACE P/H & T/R E 800 MU	ST						COMPLETE
32142	32143	0	C GFB 1 C5	REVIEW SURFACE P/H & T/R E 800 MU	CT-1						COMPLETE
32143	32144	0	C GFB 1 C5	COST LAYOUT IN 2 & 3	ST						COMPLETE
32144	32145	0	C GFB 1 C5	COST LAYOUT IN 2 & 3	CT-1						COMPLETE
32145	32146	0	C GFB 1 C5	SELECT TYPE OF POWER HOUSE	FIN						COMPLETE
32146	32147	0	C GFB 1 C5	COST LAYOUT IN 2 & 3	CT-2						COMPLETE
32147	32148	0	C GFB 1 C5	REVIEW ALIGNMENTS-WAT	ST						COMPLETE
32148	32149	0	C GFB 1 C5	REVIEW INTAKE WATER PASSAGES	ST						COMPLETE
32149	32150	0	C GFB 1 C5	FREE DESIGN INTAKE STRUCTURE	ST						COMPLETE
32150	32151	0	C GFB 1 C5	DRAFT REPORT DRAWINGS(WAT)	ST						COMPLETE
32151	32152	0	C GFB 1 C5	DRAFT REPORT DRAWINGS(WAT)	CT-1						COMPLETE
32152	32153	0	C GFB 1 C5	DEV ENGRG SKETCHES/LAYOUTS(DC)	ST						COMPLETE
32153	32154	0	C GFB 1 C5	DEV ENGRG SKETCHES/LAYOUTS(DC)	CT-1						COMPLETE
32154	32155	0	C GFB 1 C5	DEV ENGRG SKETCHES/LAYOUTS(DC)	FIN						COMPLETE
32155	32156	0	C GFB 1 C5	DEV DUGS/COST COMPRIS(DC)	ST						COMPLETE
32156	32157	0	C GFB 1 C5	DEV DUGS/COST COMPRIS(DC)	CT-1						COMPLETE
32157	32158	0	C GFB 1 C5	DEV DUGS/COST COMPRIS(DC)	FIN						COMPLETE
32158	32159	0	C GFB 1 C5	TAKEOFFS ALTERNATIVE LAYOUT	ST						COMPLETE
32159	32160	0	C GFB 1 C5	TAKEOFFS ALTERNATIVE LAYOUT	FIN						COMPLETE
32160	32161	0	C GFB 1 C5	REVIEW ALIGNMENTS(DC)	ST						COMPLETE
32161	32162	0	C GFB 1 C5	REVIEW ALIGNMENTS(DC)	CT-1						COMPLETE
32162	32163	0	C GFB 1 C5	REVIEW SURFACE P/H & T/R E 800 MU	ST						COMPLETE
32163	32164	0	C GFB 1 C5	COST LAYOUT IN 2&3	CT-2						COMPLETE
32164	32165	0	C GFB 1 C5	REVIEW ALIGNMENTS(DC)	ST						COMPLETE
32165	32166	0	C GFB 1 C5	OPTIMIZE POWER FACILITIES	ST						COMPLETE
32166	32167	0	C GFB 1 C5	DRAFT REPORT DUGS(DC)	ST						COMPLETE
32167	32168	0	C GFB 1 C5	DRAFT REPORT DUGS(DC)	CT-1						COMPLETE

## ACRE AMERICAN EAGLENA HYDRO-ELECTRIC PROJECT

PAGE  
TIME WORKED

## CIN ANALYSIS LISTING

PROJ. J-NODE	DUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL	COMPL.
6232	65504	GFE 1.04	OPTIMIZE DAM HEIGHT	623							COMPLETE
62312	65512	GFE 1.04	SELECT S-LYOTS-DETAILED STAY		SI						COMPLETE
62321	65521	GFE 1.04	SELECT S-LYOTS-DETAILED STAY		FIN						COMPLETE
62324	65524	GFE 1.04	SELECT S-LYOTS-DETAILED STAY		SI						COMPLETE
62311	65511	GFE 1.04	INCORP GENL AMENDMENTS (WAT)		SI						COMPLETE
62319	65519	GFE 1.04	REVIEW ALIGNMENTS		SI						COMPLETE
62329	65529	GFE 1.04	REVIEW ALIGNMENTS		CT-1						COMPLETE
62331	65531	GFE 1.04	REVIEW ALIGNMENTS		CT-1						COMPLETE
62334	65534	GFE 1.04	REVIEW ALIGNMENTS		CT-2						COMPLETE
62336	65536	GFE 1.04	REVIEW ALIGNMENTS		FIN						COMPLETE
62337	65537	GFE 1.04	REVIEW INTAKE WATER PASSAGES								COMPLETE
62338	65538	GFE 1.04	OPTIMIZE POWER FACILITIES								COMPLETE
62339	65539	GFE 1.04	FREE DESIGN INTAKE STRUCTURE		SI						COMPLETE
62340	65540	GFE 1.04	FREE DESIGN WATER PASSAGES		SI						COMPLETE
62341	65541	GFE 1.04	FREE DESIGN INTAKE STRUCTURE		FIN						COMPLETE
62342	65542	GFE 1.04	FREE DESIGN INTAKE STRUCTURE/INTAKE		SI						COMPLETE
62343	65543	GFE 1.04	DRAFT REPORT DRAWINGS(DC)		SI						COMPLETE
62344	65544	GFE 1.04	DRAFT REPORT DRAWINGS(DC)		CT-1						COMPLETE
62345	65545	GFE 1.04	INCORP GENL AMENDMENTS(DC)		SI						COMPLETE
62346	65546	GFE 1.04	INCORP GENL AMENDMENTS(DC)		CT-1						COMPLETE
62347	65547	GFE 1.04	INCORP GENL AMENDMENTS(DC)		FIN						COMPLETE
62348	65548	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62349	65549	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62350	65550	GFE 1.04	LAYOUT U/G F/H & TAILA CHANNEL								COMPLETE
62351	65551	GFE 1.04	REVIEW ALIGNMENTS		CT-1						COMPLETE
62352	65552	GFE 1.04	COST LAYOUT SURFACE U/G STRU		ST						COMPLETE
62353	65553	GFE 1.04	COST LAYOUT SURFACE U/G STRU		CT-1						COMPLETE
62354	65554	GFE 1.04	REVIEW ALIGNMENTS		CT-2						COMPLETE
62355	65555	GFE 1.04	REVIEW ALIGNMENTS		FIN						COMPLETE
62356	65556	GFE 1.04	REVIEW INTAKE WATER PASSAGES								COMPLETE
62357	65557	GFE 1.04	OPTIMIZE POWER FACILITIES								COMPLETE
62358	65558	GFE 1.04	FREE DESIGN INTAKE STRUCTURE		SI						COMPLETE
62359	65559	GFE 1.04	FREE DESIGN WATER PASSAGES		SI						COMPLETE
62360	65560	GFE 1.04	FREE DESIGN INTAKE STRUCTURE/INTAKE		SI						COMPLETE
62361	65561	GFE 1.04	DRAFT REPORT DRAWINGS(DC)		SI						COMPLETE
62362	65562	GFE 1.04	DRAFT REPORT DRAWINGS(DC)		CT-1						COMPLETE
62363	65563	GFE 1.04	INCORP GENL AMENDMENTS(DC)		SI						COMPLETE
62364	65564	GFE 1.04	INCORP GENL AMENDMENTS(DC)		CT-1						COMPLETE
62365	65565	GFE 1.04	INCORP GENL AMENDMENTS(DC)		FIN						COMPLETE
62366	65566	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62367	65567	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62368	65568	GFE 1.04	LAYOUT U/G F/H & TAILA CHAL								COMPLETE
62369	65569	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-2						COMPLETE
62370	65570	GFE 1.04	REVIEW INTAKE WATER PASSAGES								COMPLETE
62371	65571	GFE 1.04	DRAFT REPORT DRAWINGS(DC)		SI						COMPLETE
62372	65572	GFE 1.04	DRAFT REPORT DRAWINGS(DC)		CT-1						COMPLETE
62373	65573	GFE 1.04	DRAFT REPORT DRAWINGS(DC)		CT-1						COMPLETE
62374	65574	GFE 1.04	DRAFT REPORT DRAWINGS(DC)		SI						COMPLETE
62375	65575	GFE 1.04	INCORP GENL AMENDMENTS(DC)		SI						COMPLETE
62376	65576	GFE 1.04	INCORP GENL AMENDMENTS(DC)		CT-1						COMPLETE
62377	65577	GFE 1.04	INCORP GENL AMENDMENTS(DC)		FIN						COMPLETE
62378	65578	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62379	65579	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62380	65580	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62381	65581	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62382	65582	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62383	65583	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62384	65584	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62385	65585	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62386	65586	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62387	65587	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62388	65588	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62389	65589	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62390	65590	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62391	65591	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62392	65592	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62393	65593	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62394	65594	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62395	65595	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62396	65596	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62397	65597	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62398	65598	GFE 1.04	REVIEW ALIGNMENTS(DC)		CT-1						COMPLETE
62399	65599	GFE 1.04	REVIEW ALIGNMENTS(DC)		SI						COMPLETE
62400	71400	GFE 1.04	STUDY COORD-ALTERNATIVE SITE		CT-2						COMPLETE

## AMES AMERICAN JOSITIM HYDRO-ELECTRIC PROJECT

PAGE 1  
TIME NOW: 2:44 PM

## CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	C.L.
70800	71000	0 C	DFB 1 CB	STUDY COORD-ALTERNATIVE SITE	ST						COMPLETE
71000	71200	0 C	DFB 1 CB	STUDY COORD-ALTERNATIVE SITE	CT-1						COMPLETE
71500	71500	0 C	DFB 1 CB	STUDY COORD-PRELIM ALTERNATIVE	ST						COMPLETE
72000	72100	0 C	DFB 1 CB	STUDY COORD-OPTIMIZED DESIGN	ST						COMPLETE
72200	72300	0 C	DFB 1 CB	MONITOR FIELD ACTIVITIES	ST						COMPLETE
72400	71100	0 C	DFB 1 CB	WATER RESOURCE ALT SITES	ST						COMPLETE
72500	73000	0 C	DFB 1 CB	WTR RES-PRE WAT&DEVN CAN ALT	ST						COMPLETE
73000	73100	0 C	DFB 1 CB	SOCIOECONOMIC ANALYSIS	ST						COMPLETE
73100	73300	0 C	DFB 1 CB	SOCIOECONOMIC ANALYSIS	CT-1						COMPLETE
73200	78000	0 C	DFB 1 CB	CULTURAL ALTERNATIVE SITES	ST						COMPLETE
73700	79000	0 C	DFB 1 CB	CULTURAL ALTERNATIVE SITES	FIN						COMPLETE
73800	78700	0 C	DFB 1 CB	CULTURAL ALTERNATIVE SITES	CT-1						COMPLETE
73900	79000	0 C	DFB 1 CB	CULTURAL PRELIM ALTERNATIVES	ST						COMPLETE
74000	79700	0 C	DFB 1 CB	CULTURAL-OPTIMIZED DESIGN	ST						COMPLETE
75200	75400	0 C	DFB 1 CB	LAND USE ALTERNATIVE SITES	ST						COMPLETE
75300	75600	0 C	DFB 1 CB	LAND USE ALTERNATIVE SITES	FIN						COMPLETE
75400	75300	0 C	DFB 1 CB	LAND USE ALTERNATIVE SITES	CT-1						COMPLETE
75700	76000	0 C	DFB 1 CB	LAND USE PRELIM ALTERNATIVES	ST						COMPLETE
72400	72500	0 C	DFB 1 CB	RECREATION PLANNING	ST						COMPLETE
72500	72700	0 C	DFB 1 CB	RECREATION PLANNING	CT-1						COMPLETE
71200	73500	0 C	DFB 1 CB	TRANS LINE ASSESS SCREENING							COMPLETE
73500	73600	0 C	DFB 1 CB	TRANS LINE ASSESS RTE SELCTN	CT-1						COMPLETE
73600	73500	0 C	DFB 1 CB	TRANS LINE ASSESS RTE SELCTN	ST						COMPLETE
73800	73900	0 C	DFB 1 CB	FISH ECOLOGY ALTERNATIVE SITES	ST						COMPLETE
74000	745A0	0 C	DFB 1 CB	FISH ECOLOGY ALTERNATIVE SITES	CT-1						COMPLETE
749A0	750A0	0 C	DFB 1 CB	WILDLIFE ECOLOGY ALTER SITES	ST						COMPLETE
750A0	75000	0 C	DFB 1 CB	WILDLIFE ECOLOGY ALTER SITES	CT-1						COMPLETE
75000	75250	0 C	DFB 1 CB	WILDLIFE ECOLOGY ALTER SITES	CT-2						COMPLETE
75250	75300	0 C	DFB 1 CB	WILDLIFE ECOLOGY PRELIM ALTER	ST						COMPLETE
75300	77300	0 C	DFB 1 CB	PLANT ECOLOGY ALTERNATIVE SITES	ST						COMPLETE
77100	77300	0 C	DFB 1 CB	PLANT ECOLOGY ALTERNATIVE SITES	FIN						COMPLETE
77300	77300	0 C	DFB 1 CB	PLANT ECOLOGY ALTERNATIVE SITES	CT-1						COMPLETE
77400	77500	0 C	DFB 1 CB	PLANT ECOLOGY PRELIM ALTERNAT	ST						COMPLETE
71300	716A0	0 C	DFB 1 CB	ACCESS RD ENVIRONMENTAL	ST						COMPLETE
80000	80350	0 C	DFB 1 CB	SELECT INITIAL CORRIDORS	ST						COMPLETE
80350	82100	0 C	DFB 1 CB	SELECT INITIAL CORRIDORS	CT-1						COMPLETE
82100	82100	0 C	DFB 1 CB	LOAD FLOW ANALYSIS	FIN						COMPLETE
82100	82100	0 C	DFB 1 CB	LOAD FLOW ANALYSIS	ST						COMPLETE
82100	82100	0 C	DFB 1 CB	FREE INITIARY ELEC SYSTEM	FIN						COMPLETE
82100	82100	0 C	DFB 1 CB	FREE INITIARY ELEC SYSTEM	CT-1						COMPLETE
82100	82100	0 C	DFB 1 CB	FINAL ROUTE SELECTION 1981	ST						COMPLETE
82100	82100	0 C	DFB 1 CB	TOWER HARRIERS&CONNECTA STUDY	ST						COMPLETE
82100	82100	0 C	DFB 1 CB	SUBSTATIONS	ST						COMPLETE
82100	82100	0 C	DFB 1 CB	BIG PITCH CTR & COMMUNICATIONS	ST						COMPLETE
82100	82100	0 C	DFB 1 CB	RESERVOIR COST-SCHEDULE DATA	ST						COMPLETE
82100	82100	0 C	DFB 1 CB	ENSEMBLE COST-SCHEDULE DATA	FIN						COMPLETE
82100	82100	0 C	DFB 1 CB	PREP FRELIM CST ESTIMATES	ST						COMPLETE
82100	82100	0 C	DFB 1 CB	PREP FRELIM CST ESTIMATES	CT-1						COMPLETE
82100	82100	0 C	DFB 1 CB	PREP FRELIM CST ESTIMATES	CT-2						COMPLETE
82100	90100	0 C	DFB 1 CB	PREP FRELIM CST ESTIMATES	CT-3						COMPLETE

## ACRES AMERICAN VASITNA HYDRO-ELECTRIC PROJECT

TIME ROW: 100001

## CPM ANALYSIS LISTING

I-NODE	J-ROLE	MUR	SELECT CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
A2000	B1300	0 C FLC	C110	10021 ESTABLISH REGULATORY REQUIRE							COMPLETE
C0300	B2300	0 C PFB 1	C010	12021 CONDUCT PUBLIC MEETING 11							COMPLETE
C0300	B2300	0 C PFB 1	C010	12032 CONDUCT PUBLIC MEETING 12							COMPLETE
C0300	B2300	0 C PFB 1	C010	12031 CONDUCT WORKSHOPS 1,2,3							COMPLETE
B0100	B3300	0 C PFB 1	C010	13011 PROJECT PROCED MANUAL-DRAFT ST							COMPLETE
B0100	B3300	0 C PFB 1	C010	13011 PROJECT PROCED MANUAL-DRAFT CT-1							COMPLETE
B0100	B3300	0 C PFB 1	C010	13011 PROJECT PROCED MANUAL-DRAFT FIN							COMPLETE
B0300	B1300	0 C PFB 1	C010	13012 PROJECT PROCED MANUAL-FINAL							COMPLETE
B0300	B2300	0 C PFB 1	C010	13021 FINANCIAL CONTROL PROCEDURES							COMPLETE
B1300	B1300	0 C PFB 1	C010	13031 PROJECT MASTER SCHEDULE							COMPLETE
B2300	B2300	0 C PFB 1	C010	13041 SCHEDULE CONTROL SYSTEM-DEV							COMPLETE
B2300	B2300	0 C PFB 1	C010	13051 COST CONTROL SYSTEM-DEV							COMPLETE
B2300	B3400	0 C PFB 1	C010	13061 MANPOWER LOADING SCHEDULE-DEV							COMPLETE
B1300	B3600	0 C PFB 1	C010	13071 LEVEL OF ACCOUNTING POLICIES							COMPLETE
B1300	B1700	0 C PFB 1	C010	13081 DOCUMENTATION CONTROL							COMPLETE

ACRES AMERICAN SUBSIDY HYDRO-ELECTRIC PROJECT  
C. E. B. - 3000 KW

## Line Red Drawing

WORK REMAINING: FROM DECEMBER 7, 1981

## THE COMPETITION

DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG  
60 61 62 63 64 65 66 67 68 69 60 61 62 63 64 65 66 67 68 69 60 61 62 63 64 65 66 67 68 69

202	FIELD CAMP OPERATIONS	XXXXXXXXXXXXXXXXXXXXXXXXXXXXXX
203	RESUPPLY & EMERGENCY SERVICE	XXXXXXXXXXXXXXXXXXXXXXXXXXXXXX
204XX	EXHIBIT F MATERIAL COMPLETE	L
205	RIGHT OF ENTRY	FIN XXXXXXXXXXXXXXX
210	ACCESS ROAD	CT-2XL
210	ACCESS ROAD	FIN . XXXXXXL
3012	FIELD DATA INDEX OPERATION	FIN XXXXXXXXXXXXXXXXXXXXXXXXX
3033	FIELD DATA COLLECTION 01-02	FIN XXXXXXXXXXXXXXXXXXXXXXXXX
3043	WATER RESRCS-RESERVOIR STUDY	CT-3XL
3043	WATER RESRCS-RESERVOIR STUDY	FIN . XXXXXXL
3044	WATER RESRCS-FRE&POST PROJECT	FIN . XXX L
3045	WATER RESRCS-GLACIAL STUDIES	ST 0CCCCCCCCCCC
3046	WATER RESRCS-GLACIAL STUDIES	FIN . XXXX XXX
304XX	EXHIBIT H MATERIAL COMPLETE	L
304XX	EXHIBIT I MATERIAL COMPLETE	L
3053	FLLOODS-RESERVOIR ROUTING	FIN CCC
3054	HYDRO LOG & ICE WTR LVLs	FIN ECL
3055	HYDROICE-RESER SLIDE SURGE	FIN XXXXXXXX L
3071	SEDIMENT YIELD & DEPOSITION	FIN X L
3072	RIVER MORPHOLOGY	CT-1,XXX L
3072	RIVER MORPHOLOGY	FIN . XXXX L
3078	ACCESS ROAD-HYDROLOGY	XXXL
3102	LWR SUSITNA STUDIES-FOLLOWUP	FIN . XXXXXX L
3102	LWR SUSITNA STUDIES-FOLLOWUP	CT-FAXL
3102	LWR SUSITNA STUDIES-FOLLOWUP	FIN XXXXX
3107	LONG TERM MONITORING PROGRAM	XXXXXXXXXXXXXXXXXXXXXXXXXXXXXX
411	RESERVOIR INDUCED SEISMICITY	XA L
411	SEISMIC GEOLGY-FIELD STUDY	XXXXXXXXXXXXXXXXXXXXXX
411	EVALUATION & REPORT DRAFT	ST XXX
411	EVALUATION & REPORT DRAFT	CT-1, XXL
411	EVALUATION & REPORT DRAFT	FIN . XXXXL
411	GROUND MOTION STUDIES	FIN XXXXX
411	SOIL STABILITY CONSULTING	XXXL
411	SOIL SUSCEPTIBILITY-SEISMIC FAIL	FIN XXXXXX L
5082	1982-1984 PROGRAM DESIGN	XXXX
5082	BATH ASSEMBLY 1981 DRAFT	CTA XXX
5082	BATH ASSEMBLY FINAL-1981	CTA XXX L
5082	BATH ASSEMBLY FINAL-1981	FIN . XXXX L
5082	PRELIM DEVIL CANYON BATH	XA L
5082	UPDATE DESIGN CRITERIA-SD	FIN XX L
5082	ESTAB CRITICAL DESIGN CRITERIA	XXXX
5082	UPDATE CRITERIA-ASSTING-1981	FIN XXXXL
5113	ESTAB DEVIL CANYON BATH CRITERIA	XXXX
5113	UPDATE CRITERIA-ASSTING-1981	FIN XXXXL
5114	PRELIM DESIGN WORKING DRAFT	XXXX
5114	INFORM CRIT&AMENDMENTS (WALL)	CT-1XX L
5114	INFORM CRIT&AMENDMENTS (WALL)	FIN . X L
5114	OR FINITE DRAFT REPORT	XXXX
5114	INFORM CRIT&AMENDMENTS (WALL)	FIN XXX
5114	INFORM CRIT&AMENDMENTS (WALL)	CT-1XX L
5114	INFORM CRIT&AMENDMENTS (WALL)	FIN XXX
5114	INFORM CRIT&AMENDMENTS (WALL)	CT-1XX L

## THE REV. DR. H. C. WOOD

## Figure 2E-11E-11G

	DRAFT REPORT DRAWINGS(WAT)	CT-3.CCCCL
	DRAFT REPORT DRAWINGS(WAT)	CT-4. CCCCL
	DRAFT REPORT DRAWINGS(WAT)	FIN . CCCCL
	PRELIM DESIGN DEVIL CANYON DAM DESIGN DAM(OC)	CCCCCL
	FOUNDATION TREATMENT(OC)	FIN XXXL
	DRAFT REPORT DUGS(OC)	CT-2L
	DRAFT REPORT DUGS(OC)	CT-3.CCCCL
	DRAFT REPORT DUGS(OC)	CT-4. CCCCL
	DRAFT REPORT DUGS(OC)	FIN . CCCCL
	DAM SELECTION REPORT	XXXXXXAL
	DAM SELECTION REPORT	CT . XL
	DAM SELECTION REPORT	CT 1. XXL
	DAM SELECTION REPORT	CT 2. XXL
	DAM SELECTION REPORT	CT 3. XXL
	DAM SELECTION REPORT	FIN . XL
	SPILLWAY DESIGN CRITERIA	XXXXXL
	UPDATE CRIT&ASSUMPTIONS(SPWY)	CT-1XXAL
	UPDATE CRIT&ASSUMPTIONS(SPWY)	FIN . XL
	PRELIM DESIGN WATANA SPILLWAY	CCCCCL
	INCORP GENL AMENDMENTS (WAT)	CT-1XXXL
	INCORP GENL AMENDMENTS (WAT)	FIN . XL
	GFT AGAINST DAM FREEBOARD	FIN XXXXL
	PREL DESIGN CONTROL STRUCTURES	FIN XXXL
	PREL DESIGN CHUTE/ROCK ANGLES	FIN XX L
	DESIGN CLOSURE/CONTROL STRUCT	FIN XXXL
	DESIGN ENERGY DISSIPATION	FIN XL
	DRAFT REPORT DRAWINGS(WAT)	CT-2L
	DRAFT REPORT DRAWINGS(WAT)	CT-3.CCCCL
	DRAFT REPORT DRAWINGS(WAT)	CT-4. CCCCL
	DRAFT REPORT DRAWINGS(WAT)	FIN . CCCCL
	PRELIM DESIGN DEVIL CAN SPILLWAY	CCCCCL
	SPILLWAYS ENERGY DISSIPATION	XXXXL
	PREL DESIGN CONTROL STRUCT(OC)	FIN XXXL
	GFT AGAINST DAM FREEBOARD(OC)	FIN XXXL
	PREL DESIGN CHUTE/ROCK ANGLE	FIN XXXL
	PREL DESIGN GROUTING/ DRAINAGE	CCCCCL
	LL RELEASED ENERGY DISSIPATION	FIN XX L
	DRAFT REPORT DUGS(OC)	CT-1L
	DRAFT REPORT DUGS(OC)	CT-2.CCCCL
	DRAFT REPORT DUGS(OC)	CT-3. CCCCL
	DRAFT REPORT DUGS(OC)	CT-4. CCCCL
	DRAFT REPORT DUGS(OC)	FIN . XXXXXAL
	SPILLWAY SELECTION REPORT	CT-1X L
	SPILLWAY SELECTION REPORT	CT-2. XXXL
	SPILLWAY SELECTION REPORT	CT-3. XL
	SPILLWAY SELECTION REPORT	CT-4. XL
	SPILLWAY SELECTION REPORT	FIN . XXXXXAL
	DETERMINE A SPILLWAY TYPE	FIN XX L
	IDENTIFY A SPILLWAY TYPE	FIN XX L

## RESULTS

520	FRELIM LAYOUT OF TOWNSITE	XX	L
521	REVISE & FINALIZE LOAD PARAMETERS.	XXXX	L
522	PREP DESIGN TRANSMITTAL	.	X L
523	FINALIZE DESIGN TRANSMITTAL	.	XXXX
524	WATANA DIVERSION SCHEMES	CCCCCCCCCCCC	
525	DESIGN WATER PASSAGES-WAT	FIN XXXX	L
526	DESIGN COFFERDAM HEIGHT	FIN XXXX	L
527	DRAFT REPORT DRAWINGS(WAT)	CT-1L	
528	DRAFT REPORT DRAWINGS(WAT)	CT-3.CCCC	
529	DRAFT REPORT DRAWINGS(WAT)	CT-4.	CCCC
530	DRAFT REPORT DRAWINGS(WAT)	FIN .	CCCC
531	DEVIL CANYON DIVERSION SCHEMES	CCCCCCCCCCCC	
532	DESIGN WATER PASSAGES(DC)	FIN XXXXL	
533	DESIGN COFFERDAM HEIGHT(DC)	FIN XXXXXX	
534	DRAFT REPORT DWSS(DC)	CT-2L	
535	DRAFT REPORT DWSS(DC)	CT-3.CCCC	
536	DRAFT REPORT DWSS(DC)	CT-4.	CCCC
537	DRAFT REPORT DWSS(DC)	FIN .	CCCC
538	OFT WATANA POWER DEVELOPMENT	CCCC	L
539	REVIEW ALIGNMENTS-WAT	FIN XX	L
540	OPTIMIZE POWER FACILITIES	XXX	L
541	PREL DESIGN INTAKE STRUCTURE	FIN XXXA	L
542	PREL DESIGN OF POWERHOUSE	CCCC	L
543	DRAFT REPORT DRAWINGS(WAT)	CT-2L	
544	DRAFT REPORT DRAWINGS(WAT)	CT-3.CCCC	
545	DRAFT REPORT DRAWINGS(WAT)	CT-4.	CCCC
546	DRAFT REPORT DRAWINGS(WAT)	FIN .	CCCC
547	OFT DEV-CAN POWER DEVELOPMENT	CCCC	L
548	REVIEW ALIGNMENTS(DC)	FIN XX	L
549	PREL DESIGN OF INTAKE	XX	L
550	PREL DESIGN WATER PASSAGES	XX	L
551	PREL DESIGN POWERHOUSE	XXXX	L
552	DRAFT REPORT DWSS(DC)	CT-2L	
553	DRAFT REPORT DWSS(DC)	CT-3.CCCC	
554	DRAFT REPORT DWSS(DC)	CT-4.	CCCC
555	DRAFT REPORT DWSS(DC)	FIN .	CCCC
556	PREL DESIGN WATANA POWER LEVEL	CCCC	L
557	INCCAF GENL AMENDMENTS (WAT)	CT-1XXXX	
558	INCCRF GENL AMENDMENTS (WAT)	FIN .	L
559	LAYOUT SURFACE F/T H-T-R CHANNEL	XX	L
560	SELECT TYPE OF POWERHOUSE	XX	L
561	COST LAYOUT SURFACE G.G. STRG FIN X		L
562	PREL DESIGN INTAKE STRUCTURE FIN XXXA		L
563	PREL DESIGN OF POWERHOUSE(WAT)	XXXX	L
564	DRAFT REPORT DRAWINGS(WAT)	CT-2	
565	DRAFT REPORT DRAWINGS(DC)	CT-3.CCCC	
566	DRAFT REPORT DRAWINGS(DC)	CT-4.	CCCC
567	DRAFT REPORT DRAWINGS(DC)	FIN .	CCCC
568	PREL DESIGN GENL CAN POWER LEVEL	CT-1A	
569	REVIEW ALIGNMENTS(DC)	FIN XXXA	L
570	PREL DESIGN OF INTAKE	XXXX	L

*ANDES* (including *sodalis*, *argenteus*, *leucostictus*, *leucostictus*).

TIME NOW THE LAST

## INTRODUCTION

627	FREL DESIGN WATER PASSAGES	XX	L
627	FREL DESGN POWERHOUSE	XXXXXXXXXX	L
627	DRAFT REPORT DWGS(DC)	CT-2L	
627	DRAFT REPORT DWGS(DC)	CT-3.CCCCCL	
627	DRAFT REPORT DWGS(DC)	CT-4. CCCCL	
627	DRAFT REPORT DWGS(DC)	FIN : CCCCCCCCCCL	
628	POWER DEVELOPMENT REPORT-DRAFT	ST : CL	
628	POWER DEVELOPMENT REPORT	CT-1. CL	
628	POWER DEVELOPMENT REPORT	CT-2. LL	
628	POWER DEVELOPMENT REPORT	CT-3. CL	
628	POWER DEVELOPMENT REPORT	FIN : L	
629	WATANA GENERAL ARRANGEMENT	XXXXXXXXXX	L
629	DRAFT REPORT DWGS(DC)	CT-3X L	
629	DRAFT REPORT DWGS(DC)	CT-3.XXXX L	
629	DRAFT REPORT DWGS(DC)	CT-4. XXXX L	
629	DRAFT REPORT DWGS(DC)	FIN : XXXX L	
629XX	EXHIBIT J MATERIAL COMPLETE		L
630	LEVEL CANYON GENERAL ARRANGEMENT	XXXXXXXXXXXXXX	L
630	DRAFT REPORT DRAWINGS(DC)	CT-XXXXXL	
630	DRAFT REPORT DRAWINGS(DC)	CT-3. XXXXL	
630	DRAFT REPORT DRAWINGS(DC)	CT-4. XXAAL	
630	DRAFT REPORT DRAWINGS(DC)	FIN : XXAAL	
630XX	EXHIBIT K MATERIAL COMPLETE		L
631	FROJ FEASIBILITY REPORT	FIN : CCCCCCCCCL	
631	FROJ FEASIBILITY REPORT	ST : CL	
631	FROJ FEASIBILITY REPORT	CT-1. CL	
631	FROJ FEASIBILITY REPORT	CT-2. CL	
631	FROJ FEASIBILITY REPORT	CT-3. CL	
631	FROJ FEASIBILITY REPORT	FIN : L	
631XX	EXHIBIT L MATERIAL COMPLETE		L
632	UPDATE GENERATION PLAN	XXXXXX	L
635	LIAISON POWER ALTS CONSULTANT	XXXXXXXXXXXXXX	L
7013	STUDY COORD-OPTIMIZED DESIGN	FIN : XXXXXXXX	L
702	MONITOR FIELD ACTIVITIES	CT-1XXXX	L
702	MONITOR FIELD ACTIVITIES	FIN :	L
7043	UTR RES-OPT WHITRDEV. CAN DES	XXXXXX	L
705	SOCIOECONOMIC ANALYSIS	FIN : CCCCCCCCCL	
705	SOCIOECONOMIC ANALYSIS	CT-CCCCCCCCCL	
7052	CULTURAL FRELIN ALTERNATIVES	CT-3L	
7052	CULTURAL FRELIN ALTERNATIVES	FIN L	
7053	CULTURAL-OPTIMIZED DESIGN	CT-1.CCCCCCCCCC	
7053	CULTURAL-OPTIMIZED DESIGN	FIN :	L
7054	EXHIBIT V MATERIAL COMPLETE		L
7052	LAND USE FRELIN ALTERNATIVES	CT-1XXXX	L
7052	LAND USE FRELIN ALTERNATIVES	FIN :	L
7053	LAND USE OPTIMIZED DESIGN	CT-1XXXX	L
7053	LAND USE OPTIMIZED DESIGN	FIN :	L
7053	LAND USE OPTIMIZED DESIGN	FIN :	L
7053	RECREATION PLANNING	XXXXX	L

## DESCRIPTION

DEC JAN FEB MAR AFR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR AFR MAY JUN JUL AUG

	RECREATION PLANNING	CT-XXXXXX
7001	TRANS LINE ASSESS RTE SELCTN	FIN CCCCCCCCCCCCCCCCCCL
7131	FISH ECOLOGY ALTERNATV SITES	FIN . L
7132	FISH ECOLOGY PRELIM ALTERNAT	ST CL
7132	FISH ECOLOGY PRELIM ALTERNAT	CT-1, CCCCCCCCCCL
7132	FISH ECOLOGY PRELIM ALTERNAT	FIN . L
7133	FISH ECOLOGY OPTIMIZED DESIGN	ST XXXXXX L
7133	FISH ECOLOGY OPTIMIZED DESIGN	CT-1.
7133	FISH ECOLOGY OPTIMIZED DESIGN	FIN .
7111	WILDLIFE ECOLOGY ALTER SITES	FIN XXXXXXXXL
7112	WILDLIFE ECOLOGY PRELIM ALTER	CT-1XXXXXXAL
7112	WILDLIFE ECOLOGY PRELIM ALTER	FIN . L
7113	WILDLIFE ECOLOGY OPTIM DESIGN	ST XXXXXXL
7113	WILDLIFE ECOLOGY OPTIM DESIGN	CT-1. XXXXXXXXXXXXXXXXXL
7113	WILDLIFE ECOLOGY OPTIM DESIGN	FIN .
7122	PLANT ECOLOGY PRELIM ALTERNAT	CT-1XXXXXXAL
7122	PLANT ECOLOGY PRELIM ALTERNAT	FIN . L
7123	PLANT ECOLOGY OPTIMIZED DESIGN	ST XXXXXXXXL
7123	PLANT ECOLOGY OPTIMIZED DESIGN	CT-1. XXXXXXXXXXXXXXXXXL
7123	PLANT ECOLOGY OPTIMIZED DESIGN	FIN .
714	ACCESS RD ENVIRONMENT ANALY	CT-1XXXXXXAL
714	ACCESS RD ENVIRONMENT ANALY	FIN . XXXXXXXXXAL
715	PREP FOR FERC EXHIBIT-DRAFT	ST XXXXXXXX L
715	PREP FOR FERC EXHIBIT-DRAFT	CT-1. XXXXX L
715XX	EXHIBIT U MATERIAL COMPLETE	FIN .
715XX	EXHIBIT S MATERIAL COMPLETE	FIN .
80222	RECOMMEND ELEC SYS	ST CCCCCCCCCCCCCCL
80222	RECOMMEND ELEC SYS	FIN . XXX L
803	FINAL ROUTE SELECTION 1981	CT-1XL
803	FINAL ROUTE SELECTION 1981	CT-2,XXXXL
803	FINAL ROUTE SELECTION 1981	FIN . L
804	TOWER HARDWARE & CONDUCTR STUDY	CT-1XXXXAL
804	TOWER HARDWARE & CONDUCTR STUDY	FIN . XL
805	SUBSTATIONS	FIN CCCCCCL
805	DISPATCH CTR & COMMUNICATIONS	FIN CCCCCCL
807	TRANS LINE COST ESTIMATES	ST X . L
807	TRANS LINE COST ESTIMATES	FIN . CCCCCCL
902	PREP PRELIM COST ESTIMATES	FIN CL
903	COST ESTIMATE UPDATES	ST . CL
903	COST ESTIMATE UPDATES	CT-1. CL
903	COST ESTIMATE UPDATES	CT-2. CL
903	COST ESTIMATE UPDATES	CT-3. CL
903	COST ESTIMATE UPDATES	FIN . CL
903XX	AVAILABILITY MATERIAL COMPLETE	L
9041	ENG/R CONST SCHEDULE PRELIM	ST . CL
9042	ENG/R CONST SCHEDULE FINAL	CT-1. CL
9042	ENG/R CONST SCHEDULE FINAL	CT-2. CL
9042	ENG/R CONST SCHEDULE FINAL	CT-3. CL
9042	ENG/R CONST SCHEDULE FINAL	FIN . CL

**AMERICAN SUBMARINE HYDRO-ELECTRIC PROJECT  
SCHEDULE**

TIME NOW 11:51:51 PAGE 2

## DESCRIPTION

904XX EXHIBIT D MATERIAL COMPLETE . L  
905 CONTINGENCY ANALYSIS . CCCCCCCCCL  
1001 IMPACT OF NEW FERC REGULATIONS . CCCCCCCCCL  
10022 1ST UPDATE-REGULATORY REQ XXXX L  
10023 2ND UPDATE-REGULATORY REQ XXXX L  
1003 DATA FROM OTHERS XXXXX L  
1003XX EXHIBIT A B \* C MATERIAL COMPLETE. L  
1004 COORD EXHIBIT PREPARATION ST XXXX L  
1005 COORD EXHIBIT PREPARATION CT-1. L  
1004 COORD EXHIBIT PREPARATION CT-2. CL  
1003 COORD EXHIBIT PREPARATION CT-3. CCL  
1004 COORD EXHIBIT PREPARATION CT-4. CL  
1003 COORD EXHIBIT PREPARATION CT-5. CCL L  
1004 COORD EXHIBIT PREPARATION FIN .  
10051 PREPARE EXHIBIT E XXXXXXXXXXXX L  
10052 PREPARE EXHIBIT F XXXXXXXXXXXX L  
1005 PREPARE EXHIBIT G ST XXXXXXXXXXXX L  
1006 PREPARE EXHIBIT H ST XXXX L  
1007 PREPARE EXHIBIT I ST XXXX L  
1007 PREPARE EXHIBIT J FIN : XX L  
1008 PREP APPLICATN FORM-DRAFT ST : XXXXXXL  
1008 PREP APPLICATN FORM-DRAFT FIN : L  
1009 REVIEW AND CORRECT . CL  
1010 EXTERNAL REVIEW . CL  
10XXX PRINT LICENSE APPLICATION CCCCCCL  
1101 PROJECT OVERVIEW XXXXXXXXXXXXXXXXXXXXXXXXXL  
1102 INTERNAL REPORTS XXXXXXXXXXXXXXXXXXXXXXXXXL  
1102XX EXHIBIT U MATERIAL COMPLETE L  
1103 SUSITNA BASE PLAN RISK ANALY ST XXXXXXXXXXXXXXXX L  
1103 SUSITNA BASE PLAN RISK ANALY FIN . L  
1104 SUSITNA BASE PLAN EXTEN/REVIS . XXXXXXXXXXXXXXXX L  
1105 SUSITNA FINANCE RISK ANALYSIS . XXXXXXXXXXXXXXXX L  
1106 RESOLUTION TAX ISSUE . XXXXXXXXXXXXXXXX L  
1107 IDENTIFY PARTIES INTEREST . XXXXXXXXXXXXXXXX L  
1108 REVENUE ASSURANCE . XXXXXXXXXXXXXXXX L  
1109 LIAISON API BOND UNDERWRITER . XXXXXXXXXXXXXXXX L  
1109XX EXHIBIT G MATERIAL COMPLETE .  
12023 CONDUCT PUBLIC MEETING 4,5,6 XXXX L  
12032 CONDUCT WORKSHOPS 4,5,6 XXXXXXXXXXXXXXXXXXXXXXXXXL  
1201 FREE PUBLISH DISTRIUB MATERIAL XXXXXXXXXXXXXXXXXL  
1203 FREE MAINTAIN ACTION LIST XXXXXXXXXXXXXXXXXL  
13013 PROJECT PROCED MANUAL-OR DATE. XXXXXXXXXXXXXXXXXL  
13012 SCHEDULE CONTROL 6/8 UPDATE XXXXXXXXXXXXXXXXXL  
13032 COST CONTROL SYSTEM-UP XXXXXXXXXXXXXXXXXL  
13032 MANPOWER LOADING SCHEU-DEFINITE XXXXXXXXXXXXXXXXXL  
13012 SUB-CONTRACT ADMINISTRATION XXXXXXXXXXXXXXXXXL  
13010 PROJECT COMPLETE XXX . L


SUSITNA HYDROELECTRIC PROJECT  
PLAN OF STUDY MASTER SCHEDULE

LEGEND

66666666 WORK COMPLETED TO DEC. 1, 1981

77777777 WORK REMAINING : FROM DEC. 1, 1981


88888888 CONTINUED WORK FOLLOWING LICENSE APPLICATION



SUSITNA HYDROELECTRIC PROJECT  
PLAN OF STUDY MASTER SCHEDULE

FIGURE 2 OF 3

1973



SUSITNA HYDROELECTRIC PROJECT  
PLAN OF STUDY MASTER SCHEDULE

FIGURE 8 OF 8

100